


**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. -- site bills register		217		Date - site bills Register		06/5/20	
Company Name:		MAYFLOWER PLAZA		Site:		MPL	
Name of Contractor N. KRISHNA							
Nature of work Civil work							
Work done		From Date		17/03/20		To Date	
						02/05/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	BRICK WORK	927.00	10.00	Sft	9270.00		
2.	Door frame	2.00	140.00	NO'S	280.00		
3.	fixing with						
4.	bed						
5.	ventilate frame	2.00	100.00	NO'S	200.00		
6.	fixing with bed						
7.							
8.							
9.							
10.							
11.	Total:				9750.00		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 06/05/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: N. KRISHNA

ESTIMATE SHEET

Company Name:	MPL							
Project:	May Flower Platinum							
Work Description:	Site office toilets, store room brick and plastering work							
Contractor Name:	N. Krishna							
Prepared by:	K. Narendra Reddy							
Date:	03-10-2019							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
1	Brick work	Brick work 4"	927.00	sft	10.00	9270.00		
2	Door frame	Door frame fixing with bed	2.00	nos	140.00	280.00		
3	ventilator frames	ventilator frames fixing with bed	2.00	nos	100.00	200.00		
	Amount in Words:- Nine Thousand Seven Hundred and Fifty Rupees only						9750.00	

MEASUREMENT SHEET

Company Name:		MPL									
Project:		May Flower Platinum									
Work Description:		Brick work for lower cellar store room									
Contractor Name:		N Krishna									
Prepared by:		K. Narendar Reddy									
Date:		06-05-2020									
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head		
1	Brick work for store room	Brick work	30.00	1.00	9.00	2	540	sft	sft		
	Brick work for store room at lower cellar	Brick work	15.00	1.00	9.00	2	405	sft			
	Deduction -	Doors	3.00	1.00	7.00	2	14	sft			
	Sub Total	ventilator	3.00	1.00	2.00	2	4	sft			
2	Door frame	Door frame fixing with bed	1.00	1.00	1.00	2	2	nos	927		
3	Ventilator frame	Ventilator frame fixing with bed	1.00	1.00	1.00	2	2	nos			

Bill for Consumables

N.Krishna

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,
Malkajgiri, Medhchal

Date:06-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Brick work for Lower cellar store room
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Brick work for Lower cellar store room otal amount =Rs.9,750=00 Work done from date : 17.03.2020 to 02-05-2020	Rs.1,950=00

Amount in words: One Thousand Nine Hundred and Fifty rupees only.

Sign: N. Krishna

Bill for Equipment Allowance

N.Krishna

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,
Malkajgiri, Medhchal

Date:06-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Brick work for Lower cellar store room
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done: Brick work for Lower cellar store room otal amount =Rs.9,750=00 Work done from date : 17.03.2020 to 02-05-2020	Rs.3,900=00

Amount in words: Three Thousand Nine Hundred rupees only.

Sign: N. Krishna

Bill for Labour charges

N.Krishna

H.no. 8-34/5/2, Balaji Nagar,vJawarhar nagar,
Malkajgiri, Medhchal

Date:06-05-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Brick work for Lower cellar store room
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Brick work for Lower cellar store room otal amount =Rs.9,750=00 Work done from date : 17.03.2020 to 02-05-2020	Rs.3,900=00

Amount in words: Three Thousand Nine Hundred rupees only.

Sign: N. Krishna