


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		205		Date - site bills Register		18/3/2020	
Company Name:		MPPL		Site:		May Flower Plinth	
Name of Contractor		Mohd Nadeem					
Nature of work		Plumbing					
Work done		From Date		10/1/2020		To Date	
						15/3/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	CPVC & PVC work					12	
2.	A-101 to A-105, B-101	12	3,300 = 0	no	39,600 = 0		
3.	A-201 to A-205, B-201						
4.	A-106 to A-108, B-105	8	4,200 = 0	20	33,600 = 0		
5.	A-206 to A-208, B-205						
6.							
7.							
8.							
9.							
10.							
11.	Total:				73,200 = 0		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 18/03/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Mohd. Nadeem

ESTIMATE SHEET

Company Name:	MPL	Approved by - S. V. Subba Reddy					
Project:	May Flower Platinum						
Work Description:	CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205						
Name of the Contractor	Mohammed Nadeem						
Prepared By	K. Narendar Reddy						
Date:	18-03-2020						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205						
1	Plumbing work	CPVC and PVC work inside flat nos A-101 to A-105	12.00	nos	3,300=00	39,600.00	
		A-201 to A-205, B-101, B-201 - two bathrooms, kitchen utility, balcony					
2	Plumbing work	CPVC and PVC work inside flat nos A-106 to A-108	8.00	nos	4,200.00	33,600.00	
		A-206 to A-208, B-105, B-205 - three bathrooms, kitchen utility, balcony				73,200.00	73,200=00
Amount in words - Seventy Three Thousand Two Hundred only							
Note : 30 % of Two bathrooms of Rs.11,000/- and Three bathrooms of Rs.14,000=00							

MEASUREMENT SHEET

Company Name:		MPL			Approved				
Project:		May Flower Platinum							
Work Description:		CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205							
Name of the Contractor		Mohammed Nadleem							
Prepared By:		K. Narendra Reddy							
Date:		18-03-2020							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Plumbing work	CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205	1.00	1.00	1.00	12.00	12.00	nos	
		A-201 to A-205, B-101, B-201- two bathrooms, kitchen utility, balcony							
2	Plumbing work	CPVC and PVC work inside flat nos A-106 to A-108	1.00	1.00	1.00	8.00	8.00	nos	
		A-206 to A-208, B-105, B-205-three bathrooms, kitchen utility, balcony							

Bill for Labour charges
Mohammed Nadeem
H.No 11-1-624/7/A, Mylargadds, Chilkaiguda,
Secunderabad

Date :18.03.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done:CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205 - Total amount =Rs.73,200=00 Work done from date :10.01.2020 to 15.03.2020	Rs.29,280=00

Amount in words: Twenty Nine Thousand Two Hundred and Eighty rupees only

Sign: MD. Nadeem

Bill for Equipment Allowance
Mohammed Nadeem
H,No 11-1-624/7/A, Mylargadds, Chilalguda,
Secunderabad

Date :18.03.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done:CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205 - Total amount =Rs.73,200=00 Work done from date :10.01.2020 to 15.03.2020	Rs.29,280=00

Amount in words: Twenty Nine Thousand Two Hundred and Eighty rupees only

Sign: MD - Nadeem

Bill for Consumables
Mohammed Nadeem
H, No 11-1-624/7/A, Mylargadda, Chilkalguda,
Secunderabad

Date : 18.03.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205
Towards: Allowance for consumables

S No.	Description	Amount
1.	Brief description of work done: CPVC and PVC work inside flat nos A-101 to A-108, A-201 to A-208, B-101, B-105, B-201, B-205 - Total amount = Rs. 73,200=00 Work done from date : 10.01.2020 to 15.03.2020	Rs. 14,640=00

Amount in words: Fourteen Thousand Six Hundred and Forty rupees only

Sign: M.D. Nadeem