

MEASUREMENT SHEET									
Topic:	A-block 8 flats and B block B1 and B 5 flats slab- 10					Prepared by:	sobhanbabu		
company:	Mpppl					Date:	03-Sep-20		
Project:	May Flower Platinum								
Contractor Name:	Mohammed Akbar.								
			A	B	C				
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
1	A-block 8 flats and B block 2 flats B1, B 5 flats slab-10	A1,A2,A3 Flats	32.5	39.75	1.00	3	3875.63	sft	
		A4,A5 Flats	32.5	39.75	1.00	2	2583.75	sft	
		A6,A7,A8,B5 Flats	46.25	34.00	1.00	4	6290.00	sft	
		B1 Flat	59.75	39.00	1.00	1	2330.25	sft	
		staircase-1 opposite	13.00	5.00	1.00	1	65.00	sft	
		lift back side	11.00	12.00	1.00	1	132.00	sft	
		staircase-2 opposite	19.00	13.00	1.00	1	247.00	sft	
		corridors	129.00	7.83	1.00	1	1010.07	sft	
			106.75	7.00	1.00	1	747.25	sft	
		slab projections	10.00	4.75	1.00	4	190.00	sft	
			13.00	4.75	1.00	1	61.75	sft	
			6.00	3.75	1.00	1	22.50	sft	
			18.00	4.75	1.00	1	85.50	sft	
									17640.70
	Deductions	ducts	7.50	2.75	1.00	5	103.13	sft	
			13.00	14.33	1.00	1	186.29	sft	
			14.00	10.66	1.00	1	149.24	sft	
									438.655
		Total Slab Area sft							17202.05
2	A-block, club house and B block B1 and B 5 flats	Steps	1	1.00	1	40	40.00	nos	
3	Slab -10 Beams								
	Beams	B 1	38.5	1.00	2.75	3	317.63	sft	
		B 1 A	9	1.00	2.75	1	24.75	sft	
		B 1 B	9	1.00	2.75	1	24.75	sft	
		B 2	48.75	1.00	3.25	1	158.44	sft	
		B 2 A	33	1.00	2.5	1	82.50	sft	
		B 3	38.5	1.00	2.75	3	317.63	sft	
		B 4	48.75	1.00	2.75	2	268.13	sft	
		B 4 A	9	1.00	2.75	1	24.75	sft	
		B 5	38.83	1.00	2.75	3	320.35	sft	

		B 6	48.75	1.00	2.75	2	268.13	sft	
		B 7	38.83	1.00	3.25	3	378.59	sft	
		B 7a	24.5	1.00	2.75	1	67.38	sft	
		B 8	48.75	1.00	3.25	2	316.88	sft	
		B 9	48.75	1.00	2.75	1	134.06	sft	
		B 10	73.66	1.00	2.75	1	202.57	sft	
		B 11	59.66	1.00	2.75	1	164.07	sft	
		B 12	59.66	1.00	2.75	1	164.07	sft	
		B 13	38.75	1.00	2.75	1	106.56	sft	
		B 14	38.75	1.00	2.75	1	106.56	sft	
		B 14 A	7.00	1.00	2.75	1	19.25	sft	
		B 15	18.5	1.00	2.75	1	50.88	sft	
		B 15 A	9	1.00	2.75	1	24.75	sft	
		B 16	18.5	1.00	2.75	1	50.88	sft	
		B 17	38.75	1.00	2.75	1	106.56	sft	
		B 18	135.75	1.00	3.25	1	441.19	sft	
		B 19	173.25	1.00	3.25	1	563.06	sft	
		B 20	173.25	1.00	3.25	1	563.06	sft	
		B 20 A	9	1.00	2.75	1	24.75	sft	
		B 20 B	9	1.00	2.75	1	24.75	sft	
		B 20 C	9	1.00	2.75	1	24.75	sft	
		B 21/21a	153.25	1.00	3.25	2	996.13	sft	
		B 22/22a	152.25	1.00	2.75	2	837.38	sft	
		B 23/23a	173.75	1.00	2.75	2	955.63	sft	
		B 24	45.50	1.00	2.75	1	125.13	sft	
		B 25	33.50	1.00	3.25	1	108.88	sft	
		B 26	18.00	1.00	3.25	1	58.50	sft	
		B 26 A	34.00	1.00	3.25	1	110.50	sft	
		B 27	45.50	1.00	3.25	4	591.50	sft	

Bill for Equipment Allowance
Mohammed Akbar
Seethapalmandi, Warasiguda
Hyderabad

Date:03-09-2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: A-block 8 flats and B block B1 and B 5 flats slab- 10
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: A-block 8 flats and B block B1 and B 5 flats slab- 10 Total amount =Rs 16,31,847=00 Work done from date : 06-07-2020 to 02-09-2020	Rs.13,05,478=00

Amount in words: Thirteen Lakhs Five Thousand Four Hundred and Seventy Eight rupees only.

Sign: _____

Bill for Labour charges
Mohammed Akbar
Seethapalmandi, Warasiguda
Hyderabad

Date:03-09-2020


In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: A-block 8 flats and B block B1 and B 5 flats slab- 10
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: A-block 8 flats and B block B1 and B 5 flats slab- 10 Total amount =Rs 16,31,847=00 Work done from date : 06-07-2020 to 02-09-2020	Rs.3,26,369=00


Amount in words: Three Lakhs Twenty Six Thousand Three Hundred and Sixty Nine rupees only

Sign: _____

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		343		Date - site bills Register		03/09/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		Mohammed ARBAY					
Nature of work		shuttering, Barbending & Concreting work - Slab-10					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Slab-10 -						
2.	A-block - 8 flats	31,593.16	51.50/-	sqft	16,27,047 = 10		
3.	B-blocks B1 & B-5						
4.	- 2 flats						
5.							
6.	steps	40	120/-	nos	4800 = 0		
7.							
8.							
9.							
10.							
11.	Total:				16,31,847 = 10		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : please deduct 50,000/- low amount of Dehae.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/9/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign:  Md. Jhaq