


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		365		Date - site bills Register		26/9/2020	
Company Name:		MPPL		Site:		May Flower Platinum	
Name of Contractor		Polam Laxmi					
Nature of work		Barbending, shuttering & concreting					
Work done		From Date		2/9/2020		To Date	
						26/9/2020	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
	RCC						
1.	c block RW plinth	573	35	Sff	20055 = 00		
2.	columns RW walls	469	35	Sff	26939 = 00		
3.	Retaining wall	2052	35	Sff	71820 = 00		
4.	slab/beam RCC	1924	34	Sff	65439.4 = 00		
5.	Gasement - of north	2325	35	Sff	81375 = 00		
6.	side RW						
7.	/	/					
8.	/	/					
9.	/	/					
10.	/	/					
11.	Total:					265621 = 00	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 26/9/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name 1,2 P. Laxmi

ESTIMATE SHEET										
Topic:		C-block-Basement-2 East side Revised Retaining wall, col's, plinth beams & slab Rcc work						Prepared by:		sobhanbabu
company:		Mpl						Date:		25-Sep-20
Project:		May Flower Platinum								
Contractor Name:		Polam Laxmi								
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total			
C-block-Basement-2 East side Revised Retaining wall, col's, plinth beams & slab Rcc work										
1	plinth beams		573.00	sft	35.00	20055.00				
2	Epanition joint col's&RAW wall col's		769.50	sft	35.00	26932.50				
3	Retaining wall		2052.00	sft	35.00	71820.00				
4	slab&Beams Rcc work		1924.69	sft	34.00	65439.46				
5	Basement -01 North side R/Wwall		2325.00	sft	35.00	81375.00		265621.96		
slab & beams Deduction Per 1/-Rs for RMC purpose:										
Amount in words :- Two lakhs sixty five Thousand six Hundred and twenty one only										
							<b>Total Amount</b>	<b>265621.96</b>		

MEASUREMENT SHEET									
Topic:		C-block-Basement-2 East side Revised Retaining wall,col's,plinth beams& slab Rcc work							
company:		Mppi							
Project:		May Flower Platinum							
Contractor Name:		Polam Laxmi.							
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head
C-block-Basement-2 East side Revised Retaining wall,col's,plinth beams& slab Rcc work									
1	plinth beams								
	B to j grids	PB1(12"x15")	14.00	1.91	1.00	9	240.66	sft	
		PB1(12"x15")	87.00	1.91	1.00	2	332.34	sft	573.00
2	Epanition joint col's&RW wall col's								
	B to j grids	CB1(12"x15")	4.50	1.00	9.00	9	364.50	sft	
		CB3(12"x18")	5.00	1.00	9.00	9	405.00	sft	769.50
3	Retaining wall								
	B to j grids	wall Rcc work	114.00	1.00	9.00	2	2052.00	sft	2052.00
4	slab&Beams Rcc work								
	B to j grids	slab	87.75	15.75	1.00	1	1382.06	sft	
		Beams B1	14.75	2.25	1.00	2	66.38	sft	
		B2	14.75	2.50	1.00	7	258.13	sft	
		B3	76.00	2.50	1.00	1	190.00	sft	
		B4	11.25	2.50	1.00	1	28.13	sft	1924.69
5	Basement -01 North side R/Wwall								
		R/W wall Rcc work	116.25	1.00	10.00	1	2	sft	2325.00

**Bill for Equipment Allowance**  
Polam Laxmi.  
Maruthi colony, chakripuram.  
Hyderabad

Date:26.09.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** C -block-Basement-2 East side Revised Retaining wall,col's,plinth beams& slab Rcc work  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:C -block-Basement-2 East side Revised Retaining wall,col's,plinth beams& slab Rcc work. Total amount =Rs.2,65,621=00 Work done from date : 02.09.2020 to 26.09.2020	Rs.2,12,496=00

Amount in words : Two Lakhs Twelve Thousand four hundrad and ninty six only

Sign: \_\_\_\_\_

**Bill for Labour charges**  
Polam Laxmi.  
Maruthi colony, chakripuram.  
Hyderabad.

Date:26.09.2020

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work :** C -block-Basement-2 East side Revised Retaining wall,col's,plinth beams& slab Rcc work  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done.C -block-Basement-2 East side Revised Retaininng wall,col's,plinth beams& Slab Rcc work. Total amount =Rs.2,65,621=00 Work done from date : 02.09.2020 to 26.09.2020	Rs. 53,124=00

**Amount in words:** Fifty three Thousand one hundrad and twenty four only .

Sign: \_\_\_\_\_