


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		62		Date - site bills Register		30-09-2020	
Company Name:		G.V.R.C.		Site:		Innopolis	
Name of Contractor		D. Shankar					
Nature of work		Concrete & Shuttering					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	5600E				2,26,484-00		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				RS- 2,26,484-00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 30-9-2020		Date:			Date:		
Sign: 		Sign:			Sign:		


Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Type	Size	Shuttering Qty units	Shuttering Concrete qty in cft	Grid A	Grid B	Grid C	Grid D	Grid E	Grid F	Grid G	Grid H	Total numbers	Total Shuttering qty	Total concrete qty
Footings & columns concrete shuttering estimate of 5600E														
Electrical block 5600E blkx														
Footings and Columns upto GL														
Imnopolis														
G Venkatesh														
28-09-2020 ver1														
Columns:				Number of footings, pedestals, columns in each grid.										
F1	4'11"x4'11"x1'6"	29 sft	36	1	-	-	-	-	-	-	2	2	3	87
F2	5'11"x5'11"x2'	46 sft	69	2	2	2	2	2	2	2	1	15	15	694
F3	8'x8'x2'6"	79 sft	159	-	1	-	1	-	1	-	-	3	3	237
Footings														
C1	9"x1'6"x3'	41 sft	10	3	-	-	-	-	-	-	-	3	3	123
C2	1'x2'x3'	54 sft	18	-	2	2	2	2	2	2	3	15	15	814
C3	1'3"x2'6"x3'	68 sft	28	-	1	-	1	-	1	-	-	3	3	203
Col 0 upto GL														
C1	9"x1'6"x12'8"	59 sft	15	3	-	-	-	-	-	-	-	3	3	176
C2	1'x2'x12'8"	78 sft	23	-	2	2	2	2	2	2	3	13	13	1,163
C3	1'3"x2'6"x12'8"	97 sft	40	-	1	-	1	-	1	-	-	3	3	291
Col 1 upto 1st floor														
		233 sft	80	3	3	2	3	2	3	2	3	21	21	1,629

APPROVED BY

 29 SEP 2020
 G. Venkatesh
 Project Manager

Company Name:		GVRC				
Project:		Innopolis				
Work Description:		payment summary of 5600E BLOCK				
Prepared By		G Venkatesh				
Date:		28-09-2020 ver1				
SHUTTERING AREAS				801(E)		
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	CIRCULAR RATE	CIRCULAR-AMOUNT
1	5600E	footings	1,018	sft	40	40,707
2	5600E	column0	1,140	sft	40	45,607
3	5600E	Plinth Beam	1,875	sft	40	75,018
4	5600E	Column1	1,629	sft	40	65,152
		Total	5,662	sft		2,26,484

APPROVED BY

 29 SEP 2020
 G. Venkatesh
 Project Manager