


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		68		Date - site bills Register		20-10-2020	
Company Name:		Givrc		Site:		Innopolis	
Name of Contractor Adil pasha							
Nature of work Electrical							
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Electrical work	3,154.25		Sft	18,190.75		
2.	at 5600S						
3.							
4.	Electrical work at	19876.00		Sft	19,876.00		
5.	2727						
6.	Electrical work at	3016.00		Sft	11,232.55		
7.	5600E						
8.							
9.							
10.							
11.	Total:				RS:- 49,299.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20-10-2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## MEASUREMENT SHEET:

Company Name: GVRC

Approved By: G.Venkatesh

Project Name: Innopolis

Contractor Name: Adil Pasha

Work Description: Electrical

Prepared By: B.Mallikarjun

Date: 16-10-2020

S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total	
I	Electrical work at 5600S									
1		Chiselling, laying pipes, fixing metal boxes, etc., in walls	101.75	31.00	1.00	1.00	3,154.25	Sft		
2		Wiring, final fittings like switches, DB, etc.,	101.75	31.00	1.00	1.00	3,154.25	Sft		
3		Area with false ceiling, including fitting & fixtures	31.00	11.00	1.00	4.00	1,364.00	Sft		
4		LS for electric power connection / generator back-up	1.00	1.00	1.00	1.00	1.00	No		
II	Electrical work at 2727									
1		Pipe laying during RCC works (Slab 2)	Area as per ACAD					19,876.00	Sft	
III	Electrical work at 5600E									
1		Pipe laying during RCC works (Slab 1)	Area as per ACAD					3,016.00	Sft	

## ESTIMATE SHEET:

Company Name: GVRC  
 Project Name: Innopolis  
 Contractor Name: Adil Pasha  
 Work Description: Electrical  
 Prepared By: B.Mallikarjun  
 Date: 16-10-2020

Approved By: G.Venkatesh

S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
I	Electrical work at 5600S						
1		Chiselling, laying pipes, fixing metal boxes, etc., in walls	3,154.25	Sft	2.00	6,308.50	
2		Wiring, final fittings like switches, DB, etc.,	3,154.25	Sft	1.00	3,154.25	
3		Area with false ceiling, including fitting & fixtures	1,364.00	Sft	2.00	2,728.00	
4		LS for electric power connection / generator back-up	1.00	LS	6,000.00	6,000.00	18,190.75
II	Electrical work at 2727						
1		Pipe laying during RCC works (Slab 2)	19,876.00	Sft	1.00	19,876.00	19,876.00
III	Electrical work at 5600E						
1		Pipe laying during RCC works (Slab 1)	3,016.00	Sft	1.00	3,016.00	3,016.00
		Total:					41,082.75
		Add 20% as site is very far					8,216.55
		Grand Total:					49,299.30

## Bill for Labour Charges

Adil Pasha,  
Bharat Nagar, Uppal,  
Medchal Dist.

Date: 16-10-2020.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Electrical.

**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Electrical work at 2727,5600E & 5600S Blocks. Total Amount = Rs: 49,299/-	Rs: 19,719/-

Amount in words: Nineteen Thousand Seven Hundred and Nineteen Rupees only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Adil Pasha,  
Bharat Nagar, Uppal,  
Medchal Dist.

Date: 16-10-2020.

**In favor of:** G.V.R.C  
**Project / Site:** Innopolis  
**Location:** Genome Valley, Turkapally  
**Type of Work:** Electrical.

**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Electrical work at 2727,5600E & 5600S Blocks. Total Amount = Rs: 49,299/-	Rs: 19,719/-

Amount in words: Nineteen Thousand Seven Hundred and Nineteen Rupees only.

Sign: \_\_\_\_\_