


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		70		Date - site bills Register		21/10/2020	
Company Name:		CIVRC		Site:		Inneapolis	
Name of Contractor		Adil pasha					
Nature of work		Electrical					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Electrical work at	19876.00	1.00	sft	19,876.00		
2.	2727 block						
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				Est 19,876.00		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 21/10/2020		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET:

Company Name: GVRC
 Project Name: Innopolis
 Contractor Name: Adil Pasha
 Work Description: Electrical
 Prepared By: B.Mallikarjun
 Date: 16-10-2020

Approved By: G.Venkatesh

S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
I	Electrical work at 5600S						
1		Chiselling, laying pipes, fixing metal boxes, etc., in walls	3,154.25	Sft	2.00	6,308.50	
2		Wiring, final fittings like switches, DB, etc.,	3,154.25	Sft	1.00	3,154.25	
3		Area with false ceiling, including fitting & fixtures	1,364.00	Sft	2.00	2,728.00	
4		LS for electric power connection / generator back-up	1.00	LS	6,000.00	6,000.00	
							18,190.75
II	Electrical work at 2727						
1		Pipe laying during RCC works (Slab 2)	19,876.00	Sft	1.00	19,876.00	
							19,876.00
III	Electrical work at 5600E						
1		Pipe laying during RCC works (Slab 1)	3,016.00	Sft	1.00	3,016.00	
							3,016.00
		Total:					41,082.75
		Add 20% as site is very far					8,216.55
		Grand Total:					49,299.30

MEASUREMENT SHEET:

Company Name: GVRC

Approved By: G.Venkatesh

Project Name: Innopolis

Contractor Name: Adil Pasha

Work Description: Electrical

Prepared By: B.Mallikarjun

Date: 16-10-2020

S.No	Item Head	Item Description	A Length	B Width	C Height	D No's	E Quantity	F Units	G Item Head Total
I	Electrical work at 5600S								
1	Chiselling, laying pipes, fixing metal boxes, etc., in walls		101.75	31.00	1.00	1.00	3,154.25	Sft	
2	Wiring, final fittings like switches, DB, etc.,		101.75	31.00	1.00	1.00	3,154.25	Sft	
3	Area with false ceiling, including fitting & fixtures		31.00	11.00	1.00	4.00	1,364.00	Sft	
4	LS for electric power connection / generator back-up		1.00	1.00	1.00	1.00	1.00	No	
II	Electrical work at 2727								
1	Pipe laying during RCC works (Slab 2)		Area as per ACAD				19,876.00	Sft	
III	Electrical work at 5600E								
1	Pipe laying during RCC works (Slab 1)		Area as per ACAD				3,016.00	Sft	

Bill for Labour Charges

Adil Pasha,
Bharat Nagar, Uppal,
Medchal Dist.

Date: 16-10-2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Electrical.

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Electrical work at 2727,5600E & 5600S Blocks. Total Amount = Rs: 49,299/-	Rs: 19,719/-

Amount in words: Nineteen Thousand Seven Hundred and Nineteen Rupees only.

Sign: _____

Bill for Equipment Allowance

Adil Pasha,
Bharat Nagar, Uppal,
Medchal Dist.

Date: 16-10-2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Electrical.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Electrical work at 2727,5600E & 5600S Blocks. Total Amount = Rs: 49,299/-	Rs: 19,719/-

Amount in words: Nineteen Thousand Seven Hundred and Nineteen Rupees only.

Sign: _____

Allowance for Consumables

Adil Pasha,
Bharat Nagar, Uppal,
Medchal Dist.

Date: 16-10-2020.

In favor of: G.V.R.C
Project / Site: Innopolis
Location: Genome Valley, Turkapally
Type of Work: Electrical.

Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Electrical work at 2727,5600E & 5600S Blocks. Total Amount = Rs: 49,299/-	Rs: 9,859/-

Amount in words: Nine Thousand Eight Hundred and Fifty Nine Rupees only.

Sign: _____