


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 140 -		Date - site bills Register		23/11/20	
Company Name:		MR Mallapur UP		Site:		GMR	
Name of Contractor		Janardhan Prasad.					
Nature of work		Flooring & Piling Work.					
Work done		From Date		To Date			
		01.09.20		01.10.20			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-109 flat						
2.	2'x2' flooring	719	13	Sft	9,350		
3.	2'x2' skirting	197	13	Sft	2,561		
4.	1'x1' flooring	154	14	Sft	2,156		
5.	1'x1' skirting	77	14	Sft	1,078		
6.	Toilets flooring	111	16	Sft	1,776		
7.	Toilets wall tiles	350	16	Sft	5,600		
8.	Kitchen wall tiles	32	13	Sft	416		
9.							
10.							
11.	Total:				22,943		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/11/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMLLP					Approved by:	Ramprasad	
Project:	Gulmohar Residency					Sign:		
Work Description:	Flooring and Bathroom tiles in A-109 flat							
Contractor Name:	Janardhan Prasad							
Prepared By	P.Sai Kumar							
Date:	21.10.20							
			A	B	C	D	E= AxBxCxD	F
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	Vetrified Flooring	Flooring						
		Master bedroom	13.00	11.00	1.00	1.00	143.00	Sft
		kids bedroom	13.00	11.00	1.00	1.00	143.00	Sft
		guest bedroom	11.75	11.00	1.00	1.00	129.25	Sft
		Living/dining	23.41	11.00	1.00	1.00	257.51	Sft
		passage near com toil	5.00	3.00	1.00	1.00	15.00	Sft
		passage near kitchen	10.50	3.00	1.00	1.00	31.50	Sft
							719	Sft
2	Ceramic tiles flooring							
	1' X 1'	Kitchen	7.00	11.00	1.00	1.00	77.00	Sft
		Balcony	7.00	11.00	1.00	1.00	77.00	Sft
							154.00	Sft
3	Toilets flooring	Master toilet	7.66	5.00	1.00	1.00	38.30	Sft
		common toilet	7.66	5.00	1.00	1.00	38.30	Sft
		Utility	4.50	7.66	1.00	1.00	34.47	Sft
							111	Sft
4	Toilets	Master toilet	7.66	1.00	7.00	2.00	53.62	Sft
	wall tiling	Master toilet	5.00	1.00	7.00	2.00	35.00	Sft
		Common toilet	7.50	1.00	7.00	2.00	52.50	Sft
		Common toilet	5.00	1.00	7.00	2.00	35.00	Sft
		utility	7.66	3.25	1.00	1.00	7.66	Sft
			5.00	3.25	1.00	2.00	5.00	Sft
			5.66	3.25	1.00	1.00	5.66	Sft
							194	Sft
		Deduction	2.50	1.00	2.00	2.00	10.00	Sft
			2.50	1.00	7.00	2.00	17.50	Sft
							27.50	Sft
		wall tiling					167	Sft
5	Kitchen	dado tiles	16.00	1.00	2.00	1.00	32.00	Sft
6	Skirting		298.00	1.00	1.00	1.00	298.00	rf

Bill for Labour Charges

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 18.11.20

In favor of: MRM LLP
Project / Site: Gulmochar Residency
Location: Mallapur

Type of Work: Tiles Laying at A-block.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in A-109 flat at A-block. Total Amount = 22,943 /- Work done from date 01.09.20 to date 01.10.20	Rs.9,177 /-

Amount in words: Nine Thousand One Hundred and Seventy Seven Only.

Sign: Janardhan Prasad

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 18.11.20

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles laying work in A block.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in A-109 flat at A-block. Total Amount = 22,943 /- Work done from date 01.09.20 to date 01.10.20	Rs.4,588 /-

Amount in words: Rupees: Four Thousand Five Hundred and Eighty-Eight Only.

Sign: Janardhan Prasad

Bill for Equipment Allowance

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 18.11.20

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles laying at A-block.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in A-109 flat at A-block. Total Amount = 22,943 /- Work done from date 01.09.20 to date 01.10.20	Rs.9,177 /-

Amount in words: Nine Thousand One Hundred and Seventy-Seven Only.

Sign: Janardhan Prasad