


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		459		Date - site bills Register		7/12/20	
Company Name:		MPL		Site:		Hog flow platform	
Name of Contractor N. Krishna (on A/c)							
Nature of work Civil work.							
Work done		From Date		16/11/20		To Date	
						1/12/20.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Site site. Southeast	990.00	10.00	sq	9900.00		
2.	Concr wall brickwork						
3.	inner side 2 caty plot	990.00	14.00	sq	13860.00		
4.	outer side 2 caty plot	1155.00	14.00	sq	16170.00		
5.	Concr wall beam plot	536.25	14.00	sq	7507.50		
6.	columns 9" x 9"	324.00	14.00	sq	4536.00		
7.	patti work	165.00	10.00	sq	1650.00		
8.				Total	53623.50		
9.				GST 18%	9652.23		
10.					63275.73		
11.	Total:				63275.73		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 07/12/2020		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: N. Krishna

ESTIMATE SHEET										
Topic:	C -block -South East side compound wall, col's 2 coats plastering with patti work							Prepared by:	sobhanbabu	
Company:	Mpppl							Date:	07-Dec-20	
Project:	May Flower Platinum									
Contractor Name:	N.Krishna.									
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total			
1	C -block -South East side compound wall, col's 2 coats plastering with patti work	compound wall brick work	990.00	sft	10.00	9900.00				
		compound wall inner side 2coatsplastering work	990.00	sft	14.00	13860.00				
		compound wall outer side 2coatsplastering work	1155.00	sft	14.00	16170.00				
		compound wall beam	536.25	sft	14.00	7507.50				
		compound wall column's (9"x9")	324.00	sft	14.00	4536.00				
		patti work.	165.00	sft	10.00	1650.00				
						Total	53623.50			
						GST 18%	9652.23			
						Total Amount	63275.73			
Amount in words :- Six three Thousand two hundred and seventy five only										

MEASUREMENT SHEET

Topic:	C -block-South East side compound wall, col's 2 coats plastering with patti work						Prepared by:	sobhanbabu			
company:	Mppi						Date:	07-Dec-20			
Project:	May Flower Platinum										
Contractor Name:	N.Krishna.										
S.No	Item Head	Item Description			A	B	C	D	E	F	
1	C -block-South East side compound wall, col's 2 coats plastering with patti work	Length	Width	Height	Nos.	Quantity	Units	Total Head			
	compound wall brick work	165.00	1.00	6.00	1	990.00	sft	990.00			
	compound wall inner side 2coatsplastering work	165.00	1.00	6.00	1	990.00	sft	990.00			
	compound wall outer side 2coatsplastering work	165.00	1.00	7.00	1	1155.00	sft	1155.00			
	compound wall beam	165.00	3.25	1.00	1	536.25	sft	536.25			
	compound wall column's (9"x9")	3.00	1.00	6.00	18	324.00	sft	324.00			
	patti work.	165.00	1.00	1.00	1	165.00	Rft	165.00			

Bill for Consumable
N.Krishna.
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad.

Date:07.12.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work : C -block-South East side compound wall,col's 2 coats plastering with patti work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done :C -block-South East side compound wall,col's 2 coats plastering with patti work Total amount =Rs.63,275=00 Work done from date : 16.11.2020 to 01.12.2020	Rs.25,310=00

Amount in words : Twenty five thousand three hundrad and ten only.

Sign: _____

Bill for Equipment Allowance
N.Krishna.
Mallapur,Malkajgiri.
Hyderabad

Date:07.12.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: C -block-South East side compound wall,col's 2 coats plastering with patti work
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done :C -block-South East side compound wall,col's 2 coats plastering with patti work Total amount =Rs.63,275=00 Work done from date : 16.11.2020 to 01.12.2020	Rs. 12,655=00

Amount in words : Twelve Thousand six hundred and fifty five only.

Sign: _____

Bill for Labour charges
N.Krishna.
H.no,8-34/5/2,Blaji Nagar,Jawahar Ngar.
Hyderabad

Date:07.12.2020

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: C -block-South East side compound wall,col's 2 coats plastering with patti work
Towards: Labour Charges.

S No.	Description	Amount
1.	Brief description of work done :C -block-South East side compound wall,col's 2 coats plastering with patti work Total amount =Rs.63,275=00 Work done from date : 16.11.2020 to 01.12.2020	Rs.25,310=00

Amount in words : Twenty five thousand three hundred and ten only.

Sign: _____