


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-169-		Date - site bills Register		12/12/20	
Company Name:		MR Mallapur LLP		Site:		GMR.	
Name of Contractor K. Krishna.							
Nature of work Scaffolding work done at B-Block.							
Work done		From Date		To Date			
		23/10/20		23/11/20.			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-Block Flat-105	-2250-	7/-	Sft	Rs.15750/-		
2.	Duct area	-720-	7/-	Sft	Rs. 5040/-		
3.	Double scaffolding						
4.	B-106 toilet pipe line.	-1425-	7/-	Sft	Rs. 9975/-		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				Rs. 30765/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 14/12/20		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**MEASUREMENT SHEET**

Company Name: **MRMallapur LLP**

Project: **Gulmohar Residency**

Work Description: **Scaffolding work done at B-Block**

Contractor Name: **K Krishna**

Prepared By: **Sravani**

Date: **03.12.20**

Approved by: **Ramprasad**

Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	B-Block flat no 205	Double scaffolding	45.00	1.00	50.00	1.00	2250	sft	
2	duct area	Double scaffolding	36.00	1.00	20.00	1.00	720	sft	
3	B-106 scaffolding work done for toilet pipe line.		95.00	1.00	15.00	1.00	1425	sft	
									<b>4395</b>

**Bill for Labour Charges**

K. Krishna.  
Mallapur  
Hyderabad

Date: 07.12.20

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Scaffolding work at B-block .  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards double scaffolding work done at B-10 flat for plastering work. Double scaffolding work done at duct area for plastering work. Double scaffolding work done for laying pipe line pipes for site office toilets works . B- Total Amount = 30765 /- Work done from date 23.10.20 to date 23.11.20.	Rs.12,306/-

Amount in words: Twelve Thousand Three Hundred Six Rupees Only.

Sign: K. Krishna

## Bill for Equipment Allowance

K. Krishna.  
Mallapur  
Hyderabad

Date: 01.06.20

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Scaffolding work at B-block .  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Towards double scaffolding work done at B-10 flat for plastering work. Double scaffolding work done at duct area for plastering work. Double scaffolding work done for laying pipe line pipes for site office toilets works . B- Total Amount = 30765 /- Work done from date 23.10.20 to date 23.11.20.	Rs.12,306/

Amount in words: Twelve Thousand Three Hundred Six Rupees Only.

Sign: K. Krishna

## Allowance for Consumables

K. Krishna.  
Mallapur  
Hyderabad

Date: 07.12.20

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur

**Type of Work:** Scaffolding work at B-block .  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards double scaffolding work done at B-10 flat for plastering work. Double scaffolding work done at duct area for plastering work. Double scaffolding work done for laying pipe line pipes for site office toilets works . B- Total Amount = 30765 /- Work done from date 23.10.20 to date 23.11.20.	Rs.6,153/-

Amount in words: Six Thousand One Hundred Fifty Three Rupees Only.

Sign: K. Krishna