


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		651		Date - site bills Register		20/4/2021	
Company Name:		MPL		Site:		May Flower platinum	
Name of Contractor Janardhan Prasad							
Nature of work Tiles work.							
Work done		From Date		24/3/2021		To Date	
						18/4/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles work inside flat.						
2.	A-806, A-807, A-808, B-805-1800 SH floor.						
3.	Verified tiles	1170X4	14.30	Sft	66,924=00		
4.	Toilets	600X4	17.60	Sft	42,240=00		
5.	Kitchen & utility	140X4	14.30	Sft	8008=00		
6.	Skirting 3"	360X4	14.30	Sft	20592=00		
7.							
8.							
9.							
10.							
11.	Total:					1,37,764=00	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/4/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign :- Janardhan prasad

ESTIMATE SHEET							Approved	S V Subba Reddy
Company Name:		MPPPL						
Project:		May Flower Platinum						
Work Description:		A-806, A-807, A-808, B-805 Flats tiles work						
Name of the Contractor		Janardhan Prasad						
Prepared By		K.Narendra Reddy						
Date:		20-04-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Tiles work at A -806-1800 sft Flat							
1	Tiles flooring work	Vertrified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00		
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00		
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441	
	Tiles work at A - 807-1800 sft Flat							
1	Tiles flooring work	Vertrified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00		
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00		
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441	
	Tiles work at A-808-1800 sft Flat							
1	Tiles flooring work	Vertrified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00		
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00		
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441	
	Tiles work at A-808-1800 sft Flat							
1	Tiles flooring work	Vertrified Tiles Flooring 65% of 1500	1170.00	sft	14.30	16,731.00		
2	Toilets tiles work	Toilets	600.00	sft	17.60	10,560.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	14.30	2,002.00		
4	Skirting	Skirting 3"	360.00	sft	14.30	5,148.00	34441	

MEASUREMENT SHEET

Company Name:		MPPL		Approved		S.V.Subba Reddy			
Project:		May Flower Platinum							
Work Description:		A-806, A-807, A-808, B-805 flats tiles work							
Name of the Contractor		Janardhan Prasad							
Prepared By		K.Narendar Reddy							
Date:		20-04-2021							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	A-806, A-807, A-808, B-805 flats tiles work								
	Tiles work at A -806-1800 sft Flat								
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00
	Tiles work at A - 807-1800 sft Flat								
1	Tiles Flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00
	Tiles work at A-808-1800 sft Flat								

Bill for Consumables
Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:20-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: A-806, A-807, A-808, B-805 flats tiles work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done:A-806, A-807, A-808, B-805 flats tiles work Total amount =Rs 1,37,764=00 Work done from date 24-03--2021 to 18-04-2021	Rs.27,552=00

Amount in words: Twenty Seven Thousand Five Hundred and Fifty Two rupees only.

Sign: _____

Bill for Labour charges

Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:20-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: A-806, A-807, A-808, B-805 flats tiles work
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done:A-806, A-807, A-808, B-805 flats tiles work Total amount - Rs 1,37,764-00 Work done from date 24-03--2021 to 18-04-2021	Rs.55,106-00

Amount in words: Fifty Five Thousand One Hundred and Six rupees only

Sign: _____

Bill for Equipment Allowance
Janardhan Prasad
Seethapalmandi, Warasiguda
Hyderabad

Date:20-04-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: A-806, A-807, A-808, B-805 flats tiles work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done:A-806, A-807, A-808, B-805 flats tiles work Total amount =Rs 1,37,764=00 Work done from date 24-03--2021 to 18-04-2021	Rs.55,106=00

Amount in words: Fifty Five Thousand One Hundred and Six rupees only

Sign: _____