


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		732		Date - site bills Register		15/6/2021	
Company Name:		MPL		Site:		May Flower Plot no	
Name of Contractor		Jannan Prasad					
Nature of work		Tiles work					
Work done		From Date		To Date			
		03/6/2021		13/6/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Corridor tiles Lampy I Floor						
2.	at part - ①						
3.	Flooring	2248	17/-	Sft	38,216=0		
4.	Walls cladding	3308	17/-	Sft	56,236=00		
5.	roaky holes	22	50/-	no	1100=0		
6.							
7.							
8.							
9.							
10.							
11.	Total:				95,552=0		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 15/6/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: Jannan Prasad

ESTIMATE SHEET							
Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	Corridor Tiles laying at 1st floor- part 1						
Contractor Name:	Janardhan Prasad						
prepared by:	K. Narendra Reddy						
Date:	15-06-2021						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Corridor Tiles laying at 1st floor- part 1	Corridor floor tiles laying Flooring Area	2248.00	sft	17.00	38216.00	
2	Wall tiles cladding	Cladding Area	3308.00	sft	17.00	56236.00	
3	Making hole for light and	Making hole for light and camera	22.00	nos	50.00	1100.00	
Amount in words Ninety Five Thousand Five Hundred and Fifty Two Rupees only							95552.00
Note : We paid Rs.13/- + 4/- extra = 17/- per sft per big tiles							

MEASUREMENT SHEET

MEASUREMENT SHEET		MPL								
Company Name:		May Flower Platinum								
Project:		Corridor Tiles laying at 1st floor- part 1								
Work Description:		Corridor Tiles laying at 1st floor- part 1								
Contractor Name:		K. Narendra Reddy								
Prepared by:		15-06-2021								
Date:										
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head	
1	Corridor Tiles laying at 1st floor- part 1 Corridor Big tiles laying - Flooring	Flooring area	89.25	7.42	1.00	1	662.24	sft		
		A1 to A4	28.75	6.50	1.00	1	186.88	sft		
		A5 flat opp	13.00	5.00	1.00	1	65.00	sft		
		A6 opp	23.00	4.83	1.00	1	111.09	sft		
		A7 to B5 flat	125.00	6.58	1.00	1	822.50	sft		
		B1 to B2	40.00	10.00	1.00	1	400.00	sft		
		Total Flooring Area								2248
		Walls cladding								
		A1 to A4	89.25	1.00	4.00	2	714.00	sft		
		A5 flat opp	28.75	1.00	4.00	2	230.00	sft		
2	Walls Tiles cladding	A5 flat opp	18.00	1.00	4.00	1	72.00	sft		
		A6 opp	23.00	1.00	4.00	2	184.00	sft		
		A7 to B5 flat	125.00	1.00	4.00	2	1000.00	sft		
		B1 to B2	40.00	1.00	4.00	2	320.00	sft		
		B2 flat side column jams	1.00	1.00	4.00	6	24.00	sft		
		Electrical ducts	10.75	9.00	1.00	4	387.00	sft		
		Main Doors	8.00	1.00	8.50	11	748.00	sft		
		A1 flat north side window	7.50	1.00	4.00	1	30.00	sft		
		VRF AC window	10.00	1.00	9.00	5	450.00	sft		
		Deduction								4159
Doors	8.00	1.00	4.00	11	352.00	sft				
VRF AC Window	10.00	1.00	4.00	5	200.00	sft				
Window	5.50	1.00	4.00	1	22.00	sft				
Doors	3.60	1.00	7.00	11	277.20	sft		851		
Total Wall Cladding Area								3308		
3	Making hole for light and camera	Making hole for light and camera	22.00	1.00	1.00	1	22.00	nos		

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:15-06-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 1st floor- part 1
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Staircase Corridor Tiles laying at 1st floor- part 1 .Total amount =Rs 95552=00 Work done from date 03-06-2021 to 13-06-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: _____

Bill for Labour charges

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:15-06-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 1st floor- part 1
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Staircase Corridor Tiles laying at 1st floor- part 1 .Total amount =Rs 95552=00 Work done from date 03-06-2021 to 13-06-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: _____

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:15-06-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 1st floor- part 1
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Staircase Corridor Tiles laying at 1st floor- part 1 .Total amount =Rs 95552=00 Work done from date 03-06-2021 to 13-06-2021	Rs.19110=00

Amount in words: Nineteen Thousand One Hundred and Ten rupees only.

Sign: _____