


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		426		Date - site bills Register		30/6/21	
Company Name:		MR Mallapurup		Site:		GMR.	
Name of Contractor		Vidya shankar					
Nature of work		False Ceiling at A-Block.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A - Block	593	34/-	sft	20,146/-		
2.	Flat no -	959	34/-	Rft	32,606/-		
3.	105, 107 &	34.	25/-	No's.	850/-		
4.	109.						
5.		304.	34/-	sft	10,325/-		
6.		499	34/-	Rft	16,966/-		
7.		17.	17/-	No's	425/-		
8.							
9.							
10.							
11.	Total:				81,318/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : False Ceiling work orders for these flats are 76339 , 74299 & 74911.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30/6/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATION SHEET

Company Name:		Mrmallapur								Ramapasad	
Project:		GMR								Approved by:	
Work Description:		Designed False ceiling for A-105,209,107 with Gypsum								Sign:	
Contractor Name:		Vidya shankar									
Prepared By		Sai Kumar									
Date:		29-06-2021									
				Work order no.76339,74299,74911							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Head Total				
1	Designed False Ceiling Gypsum	Design false ceiling	593	SFT	34.00	20,146					
	A - 105,209- 3BHK flats	Verticals	959	RFT	34.00	32,606					
		Holes for LED lights	34	No's	25.00	850	53,602				
2	Designed False Ceiling Gypsum	Design false ceiling	304	SFT	34.00	10,325					
	A - 107 - 3BHK	Verticals	499	RFT	34.00	16,966					
		Holes for LED lights	17	No's	25.00	425	27,716				
						Total Amount :				81,318	
Amount in words : eighty one Thousand Three hundred and eighteen Rupees Only .											

MEASUREMENT SHEET									
Company Name:		Mrmallapur				Approved by:		Rampasad	
Project:		GMR				Sign:			
Work Description:		Designed False ceiling for A-105,209,107 with Gypsum							
Contractor Name:		Vidya shankar							
Prepared By		Sai Kumar		Work order no.76339,74299,74911					
Date:		29-06-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Designed False Ceiling Gypsum	Drawing & Dining	23.41	10.75	1.00	2.00	503.32	SFT	
	A - 105,209- 3BHK flats	Kitchen passage	9.38	2.83	1.00	2.00	54.22	SFT	593
		Toilet passage	3.50	5.00	1.00	2.00	35.00	SFT	
		Verticals	325.00	1.00	1.00	2.00	650.00	RFT	
		Rope Light	154.50	1.00	1.00	2.00	309.00	RFT	959
2	Holes for LED lights	4" & 2.6"	17.00	1.00	1.00	2.00	34.00	No's	
3	Designed False Ceiling Gypsum	Drawing & Dining	23.41	11.00	1.00	1.00	257.51	SFT	
	A - 107 - 3BHK	Kitchen passage	3.50	4.83	1.00	1.00	16.91	SFT	304
		Toilet passage	9.75	3.00	1.00	1.00	29.25	SFT	499
		Verticals	499.00	1.00	1.00	1.00	499.00	RFT	
4	Holes for LED lights	4" & 2.6" dia	17.00	1.00	1.00	1.00	17.00	No's	

Allowance for Consumables

Vidya Shankar ,
Mallapur, Hyderabad.

Date: 29.06.21

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: False ceiling work done for A-Block .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards false ceiling work done for flat no - A-105,107 & 205 flats . Total Amount = 81,318 /- Work done from date 02.05.21 to date 27.06.21.	Rs.16,263/-

Amount in words : Sixteen Thousand Two Hundred Sixty Three Rupees Only.

Sign: Vidya Shankar

Bill for Labour Charges

Vidya Shankar ,
Mallapur, Hyderabad.


Date: 29.06.21

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: False ceiling work done for A-Block .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards false ceiling work done for flat no - A-105,107 & 205 flats . Total Amount = 81,318 /- Work done from date 02.05.21 to date 27.06.21.	Rs.32,527/-

Amount in words: Thirty two Thousand five Hundred and twenty seven Rupees Only.

Sign: 

Bill for Equipment Allowance

Vidya Shankar ,
Mallapur, Hyderabad.

Date: 29.06.21

In favor of: MRMallapurLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: False ceiling work done for A-Block .
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards false ceiling work done for flat no - A-105,107 & 205 flats . Total Amount = 81,318 /- Work done from date 02.05.21 to date 27.06.21.	Rs.32,527/-

Amount in words: Thirty two Thousand five Hundred and twenty seven Rupees Only.

Sign: Vidya Shankar