


**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		193	Date - site bills Register		23-8-21	
Company Name:		G V P C	Site:		Fandays	
Name of Contractor		Eghuara Poa				
Nature of work		Scaffolding				
Work done		From Date	2-8-21	To Date	10-8-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Security Room &	-1-	43,890/-	nos	43,890/-	
2.	Lift, Pipe Duct					
3.	Scaffolding work					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				43,890/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		-	PO/WO date:		-	
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 23/8/21		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Eshwara Rao Lifts & Security room Scaffolding 23-08-21 .xlsx  
Measurement Sheet

MEASUREMENT SHEET									
Company Name		GVRC		Approved by:		Venkatesh G			
Project:		Innopolis		Sign:					
Work Description :		Block 2727 Lift & Security Room Scaffolding work		Work start date:		02-08-2021			
Contractor:		Eshwara Rao		Work end date:		12-08-2021			
Prepared By:		T.Rahul		Date :		23-08-2021			
S No	Item Head	Item Description	A	B	C	D	E=AxBxCxD	Units	G=Sum of F Item Head Total
			Length	Width	Height	Nos.	Quantity		
1	Security Room East North side	Scaffolding for ACP Cladding work	64.00	1.00	15.00	2.00	1,920.00	Sft	
2	Security Room south east side	Scaffolding for plastering work	52.00	1.00	15.00	1.00	780.00	Sft	
3	Ground to Terrace floor Lift Pit	Scaffolding for plastering work	36.00	1.00	92.00	1.00	3,312.00	Sft	
4	Ground to Terrace floor Fire duct east	Scaffolding for plastering work	10.00	1.00	82.00	1.00	820.00	Sft	
5	Ground to Terrace floor Fire duct west	Scaffolding for plastering work	14.00	1.00	82.00	1.00	1,148.00	Sft	
6									
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
20		Note : Add 10 % on bill amount as site is very far from city							
21									
22									
23									
24									
25									
Total						6.00	7,980.00		-

Date: 23/8/21

Date:

Eshwara Rao Lifts & Security room Scaffolding 23-08-21.xlsx  
Estimate sheet

MEASUREMENT SHEET								
Company Name:		GVRC	Approved by:		Venkatesh G			
Project:		Innopolis	Sign:		-			
Work Description :		Block 2727 Lift & Security Room Scaffolding work	Work start date:		02-08-2021			
Contractor:		Eahwara Roa	Work end date:		12-08-2021			
Prepared By:		T.Rahul	Date :		23-08-2021			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total	
1	Security Room East North side	Scaffolding for ACP Cladding work	1,920.00	Sft	5.00	9,600.00		
2	Security Room south east side	Scaffolding for plastering work	780.00	Sft	5.00	3,900.00		
3	Ground to Terrace floor Lift Pit	Scaffolding for plastering work	3,312.00	Sft	5.00	16,560.00		
4	Ground to Terrace floor Fire duct	Scaffolding for plastering work	820.00	Sft	5.00	4,100.00		
5	Security Room East North side	Scaffolding for plastering work	1,148.00	Sft	5.00	5,740.00		
6								
7								
8								
9								
10								
11								
12								
13								
14								
15								
16								
17								
18								
19								
20		Note : Add 10 % on bill amount as site is very far from city						
21								
22								
23								
24						39,900.00		
25					10%	3,990.00		
Total						43,890.00	-	