


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		847.		Date - site bills Register		29/8/2021	
Company Name:		MPL		Site:		May Flower platinum	
Name of Contractor		A313 Anzari					
Nature of work		False ceiling					
Work done		From Date		To Date			
		25/7/2021		22/8/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
False Ceiling work							
1.	C-305- Plain Ceiling	930	36	Sft	33,480=R		
2.	Verticals	581	36	Sft	20,916=R		
3.	B-503 - Plain Ceiling	930	36	Sft	33,480=R		
4.	Verticals	581	36	Sft	20,916=R		
5.	B-504- Plain Ceiling	930	36	Sft	33,480=R		
6.	Verticals	581	36	Sft	20,916=R		
7.	Sub Total				1,63,188=R		
8.	AST 18%				29,374=D		
9.							
10.							
11.	Total:				1,92,562=R		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		79498		PO/WO date:		10/8/2021	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/8/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name: 2 AZIZ

ESTIMATE SHEET

Company Name:		MPL		Approved			
Project:		May Flower Patinum					
Work Description:		False Ceiling Work at C-305, B-503, B-504					
Name of the Contractor		Mohd Aziz					
Prepared By		K. Narendra Reddy					
Date:		29-08-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	false ceiling -C-305	Gypsum ceiling 1800 sft	930.00	sft	36.00	33,480.00	
		Verticals	581.00	ft	36.00	20,916.00	
		Sub Total					54396
		GST					9791
		Total					64187
2	false ceiling -B-503	Gypsum ceiling 1800 sft	930.00	sft	36.00	33,480.00	
		Verticals	581.00	ft	36.00	20,916.00	
		Sub Total					54396
		GST					9791
		Total					64187
3	false ceiling -B-504	Gypsum ceiling 1800 sft	930.00	sft	36.00	33,480.00	
		Verticals	581.00	ft	36.00	20,916.00	
		Sub Total					54396
		GST					9791
		Total					64187
		Total Amount					192562
Amount in words One Lakh Ninety Two Thousand Five Hundred and Sixty Two rupees only							

