


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		860		Date - site bills Register		02/08/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		N. Krishna					
Nature of work		Civil works					
Work done		From Date		20/07/2021		To Date	
						31/08/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Ramp @ AB blocks.						
2.	Brick work	1,059.00	10.00	Sft.	10,590.00		
3.	Plastering work	3,637.00	14.00	Sft.	50,929.00		
4.	Water Tank R/W	2,862.00	14.00	Sft.	39,368.00		
5.	Manholes	480.00	10.00	Sft.	4,800.00		
6.					105,688.24		
7.	Add 10% for small works:				10,568.00		
8.	Add GST 18%.				20,986.00		
9.							
10.							
11.	Total:					1,37,183.00/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 02/9/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

N.Krishna.
H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.
Hyderabad.

Date :01-09-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Civil Works
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards A-Block Ramp & Water Tanks Plastering works. Total amount = Rs.1,37,183.00/- Work done from date 20-07-2021 to 31-08-2021	Rs.54,873.00/-

Amount in Words: Fifty Four Thousand Eight Hundred and Seventy Three Rupees Only.

Sign: _____

Bill for Labour charges
N.Krishna.
H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.
Hyderabad.

Date :01-09-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Civil Works.
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards A-Block Ramp & Water Tanks Plastering works. Total amount = Rs.1,37,183.00/- Work done from date 20-07-2021 to 31-08-2021	Rs.54,873.00/-

Amount in Words: Fifty Four Thousand Eight Hundred and Seventy Three Rupees Only.

Sign: _____

Bill for Consumables

N.Krishna.
H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.
Hyderabad.

Date :01-09-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Civil Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards A-Block Ramp & Water Tanks Plastering works. Total amount = Rs.1,37,183.00/- Work done from date 20-07-2021 to 31-08-2021	Rs. 27,436.00/-

Amount in Words: Twenty Seven Thousand Four Hundred and Thirty Six Rupees Only.

Sign: _____

ESTIMATE SHEET									
Company Name:		MPL		Prepared by:		R. Ashok			
Project:		May Flower Platinum							
Work Description:		Plastering @ Ramp and Watertanks R/W							
Contractor Name:		N. Krishna							
Date:		01.09.2021							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Ramp @ A&B-Blocks	Brick Work	1,059.06	Sft	10.00	10,590.60			
		Plastering Work	3,637.83	Sft	14.00	50,929.64			
2	Water Tank R/W	Plastering Work	2,812.00	Sft	14.00	39,368.00			
3	Manholes	Brick Work	480.00	Sft	10.00	4,800.00			
						105,688.24			
						10,568.82			
	Note: Add 10% of Circular rates because samll works								
						Amount			
						GST 18%			
						Total Amount			
	Amount in words :- One Lakh Thity Seven Thousand One Hundred and Eighty Three Rupees Only								
						116,257.06			
						20,926.27			
						137,183.33			

MEASUREMENT SHEET

Company Name:

MPL

Project:

May Flower Platinum

Work Description:

Plastering @ Ramp and Water tanks R/W

Contractor Name:

N. Krishna

Date:

01.09.2021

Prepared by:

R. Ashok

S.No	Item Head	A	B	C	Nos	Quantity	Units	Total Head	
		Length	Width	Height					
1	Ramp @ A&B-Blocks	Brick Work	78.66	1.00	5.00	2.00	786.60	Sft	
		Plastering Work	45.41	1.00	3.00	2.00	272.46	Sft	1,059.06
			78.66	1.00	9.83	4.00	3,092.91	Sft	
			45.41	1.00	3.00	4.00	544.92	Sft	3,637.83
2	Water Tank R/W	Plastering Work	181.00	1.00	12.00	1.00	2,172.00	Sft	
			64.00	1.00	10.00	1.00	640.00	Sft	2,812.00
3	Manholes	Brick Work	8.00	1.00	3.00	4.00	96.00	Sft	
		Beds Laying	8.00	1.00	0.25	12.00	24.00	Sft	120.00
Total No of Manholes			1.00	1.00	1.00	4.00	4.00	No's	480.00