


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		229		Date - site bills Register		01/10/21	
Company Name:		GURC		Site:		Funopoly	
Name of Contractor		Eshwara Rao					
Nature of work		Scaffolding					
Work done		From Date		08/9/21		To Date	
						23/9/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	OHT Scaffolding	2300	5.00	sft	11,500		
2.	Head Room "	700	5.00	"	3500		
3.	B.W. & staircase	2640	5.00	"	13,200		
4.	U.B. partly R.W	484	5.00	"	2420		
5.	Security Kiosk	1600	5.00	"	8000		
6.	Retaining wall	2361.6	5.00	"	11,808		
7.	5600E N&S	1596	5.00	"	7980		
8.							
9.	Addition of 10% of site 4 way				5840.80		
10.	far from city						
11.	Total:				64,249.00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 1/10/21		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Eshwara Roa Scaffolding 23-09-21 part 6
Estimate sheet

ESTIMATE SHEET							
Company Name:		GVRC					
Project:		Innopolis					
Work Description :		Scaffolding details in 2727,5600C,4545,Atrium & 5600E		Work start date:	08-09-2021		
Contractor:		Eshwara roa		Work end date:	23-09-2021		
Prepared By:		G venkatesh		Date :	01-10-2021		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	2727 - OHT	OHT scaffolding for plastering purpose	2,300.00	Sft	5.00	11,500.00	
2	2727 - Head Room	scaffolding to Head room for plastering & brickwork	700.00	Sft	5.00	3,500.00	
3	2727 - Staircase	scaffolding to staircase plastering & Brickwork purpose	2,640.00	Sft	5.00	13,200.00	
4	4545 - Staircase	scaffolding for partly retaining wall for upper basemet	484.00	Sft	5.00	2,420.00	
5	security kiosk	scaffolding for security kiosk	1,600.00	Sft	5.00	8,000.00	
6	Atrium	Atrium Retaining wall	2,361.60	Sft	5.00	11,808.00	
7	5600E	scaffolding for plastering N & S side	1,596.00	Sft	5.00	7,980.00	
8							
9							
10							
11							
12							
13						58,408.00	
14		Note : Add 10 % on bill amount as site is very far from city				10%	5,840.80
15	Total					64,248.80	-

Eshwara Roa Scaffolding 23-09-21 part 6
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC							
Project:		Innopolis							
Work Description :		Scaffolding details in 2727,5600C,4545,Atrium & 5600E			Work start date:		08-09-2021		
Contractor:		Eshwara roa			Work end date:		23-09-2021		
Prepared By:		G venkatesh			Date :		01-10-2021		
			A	B	C	D	E=AxBxCx	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	2727 - OHT	OHT scaffolding for plastering purpose	50.00	1.00	23.00	2.00	2,300.00	Sft	
2	2727 - Head Room	scaffolding to Head room for plastering & brickwork	25.00	1.00	28.00	1.00	700.00	Sft	
3	2727 - Staircase	scaffolding to staircase plastering & Brickwork purpose	88.00	1.00	15.00	2.00	2,640.00	Sft	
4	4545 - Staircase	scaffolding for partly retaining wall for upper basemet	11.00	1.00	11.00	4.00	484.00	Sft	
5	security kiosk	scaffolding for security kiosk	40.00	1.00	20.00	2.00	1,600.00	Sft	
6	Atrium	Atrium Retaining wall	98.40	1.00	12.00	2.00	2,361.60	Sft	
7	5600E	scaffolding for plastering N & S side	21.00	1.00	38.00	2.00	1,596	Sft	
8									
9									
10									
11									
12									
13									
14		Note : Add 10 % on bill amount as site is very far from city							
15	Total					15.00	11,681.60		-