



Construction division.  
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register   |                                  | 235  |       | Date - site bills Register    |          | 8/10/21  |  |
|---|----------------------------------|--|-------|-------------------------------|----------|--|--|
| Company Name:   |                                  | GVRRC  |       | Site:                         |          | Znnopolis  |  |
| Name of Contractor  |                                  | Asim   |       |                               |          |  |  |
| Nature of work  |                                  | Shuttering & Rod bending @ 2727 block (misc)                                       |       |                               |          |  |  |
| Work done   |                                  | From Date  |       |                               | To Date  |  |  |
| Sl. No.   | Villa/Flat/block no.             | Qty.   | Rate  | Units                         | Amount   | Contractors bill no  |  |
| 1.  | ventils near staircase           | 131  | 40.00 | sft                           | 5,250.00 |  |  |
| 2.  | lefts at 2727 block              |  |       |                               |          |  |  |
| 3.  | Beams near S-E                   | 45   | 40.00 | sft                           | 1,800.00 |  |  |
| 4.  | lobbies of 1st, 2nd & 3rd floors |  |       |                               |          |  |  |
| 5.  | column work near N-E terrace     | 32   | 40.00 | sft                           | 1,280.00 |  |  |
| 6.  | Beam at North-E terrace          | 40.5   | 40.00 | sft                           | 1620.00  |  |  |
| 7.  | Beam at west side terrace        | 40.5   | 40.00 | sft                           | 1620.00  |  |  |
| 11.   | side terrace Total:              | Extra-10% as per regular.  |       |                               | 12727/-  |  |  |
| Bill required   |                                  | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.               |       | GST bill required             |          | <input type="checkbox"/> YES <input type="checkbox"/> NO.                          |  |
| Measurement & estimate sheet:   |                                  | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required |       | Measurement & estimate sheet: |          | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |  |
| PO/WO no.   |                                  |  |       | PO/WO date:                   |          |  |  |
| Remarks :   |                                  |  |       |                               |          |  |  |
|   |                                  |  |       |                               |          |  |  |
|   |                                  |  |       |                               |          |  |  |
|   |                                  |  |       |                               |          |  |  |
| Approved by Project Manager   |                                  | Approved by Design Team  |       | Approved by M.D.              |          |  |  |
| Date:  |                                  | Date:  |       | Date:                         |          |  |  |
| Sign:  |                                  | Sign:  |       | Sign:                         |          |  |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Asim shutteringrod bending at 2727 (misc)  
Measurement Sheet

| MEASUREMENT SHEET  |                           |  |        |       |                             |       |          |       |                 |
|--|---------------------------|--|--------|-------|-----------------------------|-------|----------|-------|-----------------|
| Company name: GVRC   |                           |  |        |       |                             |       |          |       |                 |
| Project: Innopolis   |                           |  |        |       |                             |       |          |       |                 |
| Work description: Shuttering& rod bending at 2727 block (misc) |                           |  |        |       | Work start date: 10-09-2021 |       |          |       |                 |
| Contractor: Asim   |                           |  |        |       | Work end date: 26-09-2021   |       |          |       |                 |
| Prepared by: V.Sanketh   |                           |  |        |       | Date: 06-10-2021            |       |          |       |                 |
| S.no   | Item head                 | Item description                                       | length | width | Height                      | No's  | Quantity | Units | Item head total |
| 1  | Lentils (9"x6")<br>(1.75) | Lentils near staircase, lifts at 2727 block            | 5      | 2     | 1                           | 15.00 | 131.25   | sft   |                 |
| 2  | Lentils (6"x6")<br>(1.5)  | Beams near South-east lobbies of 1st, 2nd & 3rd floors | 10     | 2     | 1.0                         | 3.00  | 45.00    | sft   |                 |
| 3  | Column<br>(2'x2'x8')      | Column work near north-east terrace                    | 2      | 2     | 8                           | 1.00  | 32.00    | sft   |                 |
| 4  | Beam (9"x9")<br>(2.25)    | Beam at north-east terrace                             | 18     | 2.25  | 1                           | 1     | 40.50    | sft   |                 |
| 5  | Beam (9"x9")<br>(2.25)    | Beam at west side terrace                              | 18     | 2.25  | 1                           | 1     | 40.50    | sft   |                 |
| Total  |                           |  |        |       |                             | 21.00 | 289.25   | sft   |                 |

*Asim*  
08/10/2021

Asim shuttering rod bending at 2727  
Estimate Sheet

| ESTIMATE SHEET   |                           |  |          |       |       |                             |                 |
|--|---------------------------|--|----------|-------|-------|-----------------------------|-----------------|
| Company name: GVRC   |                           |  |          |       |       |                             |                 |
| Project: Innopolis   |                           |  |          |       |       |                             |                 |
| Work description: Shuttering & rod bending work at 2727 (misc) |                           |  |          |       |       |                             |                 |
| Contractor: Asim   |                           |  |          |       |       | Work start date: 10-09-2021 |                 |
| Prepared by: V.Sanketh   |                           |  |          |       |       | Work end date: 26-09-2021   |                 |
|  |                           |  |          |       |       | Date: 06-10-2021            |                 |
| S.no   | Item head                 | Item description                                       | Quantity | Units | Rate  | Amount                      | Item head total |
| 1  | Lentils (9"x6")<br>(1.75) | Lentils near staircase, lifts at 2727 block            | 131      | sft   | 40.00 | 5,250.00                    |                 |
| 2  | Lentils (6"x6")<br>(1.5)  | Beams near South-east lobbies of 1st, 2nd & 3rd floors | 45       | sft   | 40.00 | 1,800.00                    |                 |
| 3  | Column<br>(2'x2'x8')      | Column work near north-east terrace                    | 32       | sft   | 40.00 | 1,280.00                    |                 |
| 4  | Beam (9"x9")<br>(2.25)    | Beam at north-east terrace                             | 40.5     | sft   | 40.00 | 1620.00                     |                 |
| 5  | Beam (9"x9")<br>(2.25)    | Beam at west side terrace                              | 40.5     | sft   | 40.00 | 1620.00                     |                 |
| NOTE: Add 10% of circular rates due to Miscellaneous works     |                           |  |          |       |       | 11570                       |                 |
|  |                           |  |          |       |       | 1157                        |                 |
| <b>Total</b>   |                           |  |          |       |       |                             | 12727           |

*V.Sanketh*  
10/10/2021