



Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		298		Date - site bills Register		21-10-2021	
Company Name:		G.V.R.C		Site:		Innapolis	
Name of Contractor		Vasanthi constructions					
Nature of work		Civil, concrete works					
Work done		From Date		28-9-2021		To Date	
						16-10-2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	concreting done at East & north east	510	3.50	sft	1,785		
2.	concrete done at ground	380.64	3.50	sft	1,332.24		
3.	East lift concreting	436.57	3.50	sft	1,528		
4.	PCC bullmarking at ground floor	4	1200	LS	4,800		
5.	concrete bullmarking at ground floor	4	1200	LS	4,800		
6.	Brickwork done at stairs frames	2	1200	LS	2,400		
7.	west side lift concreting	436.57	3.50	sft	1,528		
8.	East lift cutout finishing	2	1,200	LS	2,400		
9.							
10.							
11.	Total:				20,573.23		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Vasanthi constructions Concrete, civil works 2727 28-9-2021 to 04-10-2021  
Measurement Sheet

MEASUREMENT SHEET																	
Company Name:		GVRC		Approved by: Balamuralikrishna													
Project:		Innopolis		Sign:													
Work Description :		Concrete, civil works at Block-2727		Work start date: 28-09-2021													
Contractor:		Vasanthi constructions		Work end date: 16-10-2021													
Prepared By:		V.Sanketh		Date : 21-10-2021													
		A		B		C		D									
S No.		Item Head		Length		Width		Height		Nos.		Quantity		Units		G=Sum of E Item Head Total	
1	East lobby	Concreting done at ground floor east & North-east lobbies (4")		30.00	17.00	1.00	1.00	1.00	1.00	1.00	510.00	sft					
2	West lobby	Concreting done at ground floor west side lobby (4")		29.28	13.00	1.00	1.00	1.00	1.00	1.00	380.64	sft					
3	East lift	East side lift concreting done		8.53	8.53	6.00	1.00	1.00	1.00	1.00	436.57	sft					
4	PCC bull marks	PCC bullmarks done at 2727 ground floor		1.00	1.00	1.00	1.00	1.00	1.00	1.00	4.00	LS					
5	Concrete bull marks	Concrete bull marks done at 2727 ground floor		1.00	1.00	1.00	1.00	1.00	1.00	1.00	4.00	LS					
6	Ground to terrace	Brickworks done near staircase entrances from ground to terrace floors (5'x1')		1.00	1.00	1.00	1.00	1.00	1.00	1.00	2.00	LS					
7	West lift	West side lift concreting work		8.53	8.53	6.00	1.00	1.00	1.00	1.00	436.57	sft					
8	East lift cutout	East side lift cutout finishing done at 3rd floor		1.00	1.00	1.00	1.00	1.00	1.00	1.00	2.00	LS					
9																	
10																	

*(Signature)*  
APPROVED BY  
22 OCT 2021

Vasanthi constructions Concrete, civil works 2727 28-9-2021 to 04-10-2021

Estimate sheet

ESTIMATE SHEET		GVRC		Approved by: Balamuralik			
Company Name:		Innopolis		Sign:			
Project:		Concrete, civil works at block-2727		Work start date: 28-09-2021			
Work Description :		Vasanthi constructions		Work end date: 16-10-2021			
Contractor:		V.Sanketh		Date : 21-10-2021			
Prepared By:							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	East lobby	Concreting done at ground floor east & North-east lobbies (4")	510.00	sft	3.50	1,785.00	
2	West lobby	Concreting done at ground floor west side lobby (4")	380.64	sft	3.50	1,332.24	
3	East lift	East side lift concreting done	436.57	sft	3.50	1,528.00	
4	PCC bull marks	PCC bullmarks done at 2727 ground floor	4.00	LS	1,200.00	4,800.00	
5	Concrete bull marks	Concrete bull marks done at 2727 ground floor	4.00	LS	1,200.00	4,800.00	
6	Ground to terrace	Brickworks done near staircase entrances from ground to terrace floors (5'x1')	2.00	LS	1,200.00	2,400.00	
7	West lift	West side lift concreting work	436.57	sft	3.50	1,528.00	
8	East lift curout	East side lift curout finishing done at 3rd floor	2.00	LS	1,200.00	2,400.00	
9							
10	Total					20,573.23	
11							
12							
13							
14							
15							

*(Signature)*  
**APPROVED BY**  
**22 OCT 2021**  
 Balu Murali Krishna  
 Project Manager