

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		741		Date - site bills Register		
Company Name:		MRMLLP		Site:		G.M.R
Name of Contractor Janardhan prasad						
Nature of work Tiles laying work for F-Block						
Work done		From Date		To Date		
		30/9/2021		30/10/2021		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	F-Block	-911-	13/-	Sft	11,843/-	
2.	flat no: 301	-245-	13/-	Rft	3,185/-	
3.	Tiles laying	-400-	16/-	Sft	6,400/-	
4.	work done	-80-	14/-	Sft	1,120/-	
5.	Vetrified flooring	-405-	4/-	Sft	1,620/-	
6.	kitchen, Utility	-135-	4/-	Rft	540/-	
7.	Hall, Dining					
8.	Tiles work					
9.	Skirting					
10.						
11.	Total:				24,708/-	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name: MRMLLP
 Project: Gulmohar Residency
 Work Description: Vetrified Flooring and Bathroom tiles in 1360 sft flats at F-block
 Contractor Name: Janardhan Prasad
 Prepared By: Rajesh.G
 Date: 11-11-2021

Approved by: Ramprasad
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	F - 301	vetrified flooring						sft
		SBUA 1360sft (67%)	911.00	1.00	1.00	1.00	911.00	sft
		Skirting 18%	245.00	1.00	1.00	1.00	245.00	Rft
		(200sft per toilet)	200.00	1.00	1.00	2.00	400.00	sft
	Kitchen & utility	(80sft per flat)	80.00	1.00	1.00	1.00	80.00	sft
	F-301 Hall, Dinning & Kitichen	Flooring	405.00	1.00	1.00	1.00	405.00	sft
		Skirting	135.00	1.00	1.00	1.00	135.00	Rft

ESTIMATE SHEET							Approved by: Ramprasad
Company Name:	MRMLLP					Sign:	
Project:	Gulmohar Residency						
Work Description:	Vetrified Flooring and Bathroom tiles in 1360 sft flats at F-block						
Contractor Name:	Janardhan Prasad						
Prepared By	Rajesh.G						
Date:	22-10-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	vetrified flooring	SBUA 1360sft (67%)	911.00	Sft	13.00	11,843.00	
2		Skirting 18%	245.00	rft	13.00	3,185.00	
		(200sft per toilet)	400.00	sft	16.00	6,400.00	
	Kitchen & utility	(80sft per flat)	80.00	sft	14.00	1,120.00	
	F-301 Hall, Dinning &	Flooring	405.00	sft	4.00	1,620.00	
		Skirting	135.00	rft	4.00	540.00	
						24,708.00	

Bill for Labour Charges

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 11.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Laying
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: F - Block Flat no.301 Tiles Flooring. Total Amount = 24,708/- Work done from date 30.09.21 to date 30.10.21	Rs.9,883.20 /-

Amount in words: Nine Thousand Eight Hundred and Eighty Three.

Sign: _____



Bill for Equipment Allowance

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 11.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles laying
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: F - Block Flat no.301 Tiles Flooring. Total Amount = 24,708/- Work done from date 30.09.21 to date 30.10.21	Rs.9,883.20 /-

Amount in words: Nine Thousand Eight Hundred and Eighty Three.

Sign: _____

Janardhan Prasad

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 11.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: F - Block Flat no.301 Tiles Flooring. Total Amount = 24,708/- Work done from date 30.09.21 to date 30.10.21	Rs.4,941.60 /-

Amount in words: Four Thousand Nine Hundred and Fourty one.

Sign: Janardhan Prasad