

**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		740	Date - site bills Register				
Company Name:		MRMLLP	Site:		G.M.R		
Name of Contractor Janardhan Prasad.							
Nature of work Tiles laying work.							
Work done		From Date	30/9/2021	To Date	30/10/2021		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	F-Block flat	1822	13/-	Sft	23,686/-		
2.	no: 101 and	490	13/-	Rft	6,370/-		
3.	106 tiles lay-	800	16/-	Sft	12,800/-		
4.	ing work dem	160	14/-	Sft	2,240/-		
5.	Verified	1822	4/-	Sft	7,288/-		
6.	flooring,	490	4/-	Rft	1,960/-		
7.	kitchen, Hall						
8.	skirting.						
9.							
10.							
11.	Total:				54,344/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMLLP	Approved by:	Ramprasad
Project:	Gulmohar Residency	Sign:	
Work Description:	Vetrified Flooring and Bathroom tiles in 1360 sft flats at F-block		
Contractor Name:	Janardhan Prasad		
Prepared By	Rajesh G		
Date:	11-11-2021		

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	F - 101 & 106	vetrified flooring						sft
		SBUA 1360sft (67%)	911.00	1.00	1.00	2.00	1822.00	sft
		Skirting 18%	245.00	1.00	1.00	2.00	490.00	Rft
		(200sft per toilet)	200.00	1.00	1.00	4.00	800.00	sft
	Kitchen & utility	(80sft per flat)	80.00	1.00	1.00	2.00	160.00	sft
		SBUA 1360sft (67%)	911.00	1.00	1.00	2.00	1822.00	sft
		Skirting 18%	245.00	1.00	1.00	2.00	490.00	Rft

ESTIMATE SHEET						
Company Name:	MRMLLP				Approved by:	Ramprasad
Project:	Gulmohar Residency				Sign:	
Work Description:	Vetrified Flooring and Bathroom tiles in 1360 sft flats at F-block					
Contractor Name:	Janardhan Prasad					
Prepared By	Rajesh.G					
Date:	02-09-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	vetrified flooring	SBUA 1360sft (67%)	1822.00	Sft	13.00	23,686.00
2		Skirting 18%	490.00	rft	13.00	6,370.00
		(200sft per toilet)	800.00	sft	16.00	12,800.00
	Kitchen & utility	(80sft per flat)	160.00	sft	14.00	2,240.00
		SBUA 1360sft (67%)	1822.00	sft	4.00	7,288.00
		Skirting 18%	490.00	rft	4.00	1,960.00
						54,344.00

Bill for Equipment Allowance

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 11.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles laying
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: F - Block Flat no.101 & 106 Tiles Flooring. Total Amount = 54,344/- Work done from date 30.09.21 to date 30.10.21	Rs.21,737.60 /-

Amount in words: Twenty One Thousand Seven Hundred and Thirty Seven.

Sign: Janardhan Prasad

Bill for Labour Charges

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.


Date: 11.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Laying
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: F - Block Flat no.101 & 106 Tiles Flooring. Total Amount = 54,344/- Work done from date 30.09.21 to date 30.10.21	Rs.21,737.60 /-

Amount in words: Twenty One Thousand Seven Hundred and Thirty Seven.

Sign: 

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 11.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: F - Block Flat no.101 & 106 Tiles Flooring. Total Amount = 54,344/- Work done from date 30.09.21 to date 30.10.21	Rs.10,868.80 /-

Amount in words: Ten Thousand Six Hundred and Sixty Eight.

Sign: _____

Janardhan Prasad