


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		21	Date - site bills Register		15/12/21	
Company Name:		MRPLLP		Site: NGH		
Name of Contractor		Choudary prasad				
Nature of work		civil work				
Work done		From Date	01.12.21	To Date	14.12.21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Block-A - Retaining	5475.50	16/-	89r	87,608.	
2.	wall plastering work					
3.						
4.						
5.		(extra 15.2)		5nr	5,062/-	
6.						
7.						
8.						
9.						
10.						
11.	Total:				92,670/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		—		PO/WO date:		—
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 15/12/21.		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Bill for Consumables

Choudary Prasad,
H.No - 325, Balaji Nagar
Hyderabad

Date: 15.12.2021.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - North, West and South Retaining Wall External Plastering Work. Total Amount = 92,670/- Work done from date 01.12.2021 to 14.12.2021.	Rs. 18,534/-

Amount in words: Eighteen Thousand Five Hundred and Thirty Four Rupees Only.

Sign: _____



Bill for Equipment Allowance

Choudary Prasad,
H.No - 325, Balaji Nagar
Hyderabad

Date: 15.12.2021.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - North, West and South Retaining Wall External Plastering Work. Total Amount = 92,670/- Work done from date 01.12.2021 to 14.12.2021..	Rs. 37,068/-

Amount in words: Thirty Seven Thousand and Sixty Eight Rupees Only.

Sign: _____



Bill for Labour Charges

Choudary Prasad,
H.No - 325, Balaji Nagar
Hyderabad.

Date: 15.12.2021.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - North, West and South Retaining Wall External Plastering Work. Total Amount = 92,670/- Work done from date 01.12.2021 to 14.12.2021.	Rs. 37,068/-

Amount in words: Thirty Seven Thousand and Sixty Eight Rupees Only.

Sign: _____



ESTIMATE SHEET							
Company Name:		MRPLLP	Prepared by:		Vijay Raj		
Project:		Nilgiri Heights					
Work Description:		Block - A - North, West and South Retaining Wall External Plastering Work					
Contractor Name:		Choudary Prasad					
Date:		15.12.21					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - North, West and South Retaining Wall External Plastering Work						
1	Block - A - North, West and South Retaining Wall	External Plastering Work	5,475.50	Sft	16.00	87,608.00	87,608.00
	External Plastering Work						
					Extra 15% for Difficulty of work for material shifting		5,062.00
			Total Amount				92,670.00
Amount in words :- Ninety Two Thousand Six Hundred and Seventy Rupees Only							

[Handwritten signature]



MEASUREMENT SHEET

Company Name:	MRPLLP	Prepared by:	Vijay Raj						
Project:	Nilgiri Heights								
Work Description:	Block - A - North, West and South Retaining Wall External Plastering Work								
Contractor Name:	Choudary Prasad								
Date:	15.12.21								
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
	Block - A - North, West and South Retaining Wall External Plastering Work								
1	Block - A - North, West and South Retaining Wall External Plastering Work	North Retaining Wall	145.00	1.00	11.75	1.00	1,703.75	Sft	
		West Retaining Wall	165.00	1.00	11.75	1.00	1,938.75	Sft	
		North Retaining Wall	156.00	1.00	11.75	1.00	1,833.00	Sft	
									5,475.50

