


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		386	Date - site bills Register		07/01/22	
Company Name:		GVRC	Site:		Imnopolis	
Name of Contractor		eshwar Rao				
Nature of work		ETP scaffolding work for shuttering and plaster purpose				
Work done		From Date	25-11-21	To Date	30-12-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	ETP (CT, HT, TS, FT, FH) wood double scaffolding outside	1392	5	Sft	6960	
2.	ETP (CT, HT, TS, FT, FH) scaffolding removed	1392	1	Sft	1392	
3.	ETP (CT, HT, TS, FT, FH) steel double scaffolding	427.71	1.5	Sft	641.57	
4.	ETP (CT, HT, TS, FT, FH) steel scaffolding removed	427.71	0.75	Sft	320.78	
5.	ETP (occ. sc. o/s) wood double scaffolding outside	276	5	Sft	1380	
6.	ETP (occ. sc. o/s) wood double scaffolding removed	276	1	Sft	276	
7.					10970.35	
8.						
9.					1097.04	
10.						
11.	Total:				12067.39	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
  
 V. PRASAD  
 PROJECT MANAGER  
 G.V.R.C.

ESTIMATE SHEET		GVRC		Approved by:		V Ramesh Reddy	
Company Name:		Innopolis		Sign:			
Work Description :		ETP Scaffolding work for shuttering and plaster purpose		Work start date:		25-11-2021	
Contractor:		Eshwar Rao		Work end date:		30-12-2021	
Prepared By:		Md Mursalim Ansari		Date :		02-01-2022	
S No.	Item Head	Item Description	Quantity	Rate	Amount	Units	Item Head Total
1	ETP	wood double scaffolding done outer side wall for shuttering and plastering purpose	1,392.00	5.00	6,960.00	Sft	
		wood double scaffolding removed outer side wall	1,392.00	1.00	1,392.00	Sft	
		steel double scaffolding done outside tank for plastering purpose	427.71	1.50	641.57	Sft	
		steel double scaffolding removed outside tank	427.71	0.75	320.78	Sft	
	OCC,SC,O G Tank	wood double scaffolding done outer side wall for shuttering and plastering purpose	276.00	5.00	1,380.00	Sft	
		wood double scaffolding removed outer side wall	276.00	1.00	276.00	Sft	
			<b>Total</b>		<b>10,970.35</b>	<b>Sft</b>	
		Note : Add 10 % on bill amount as site is very far from city			<b>1,097.04</b>	<b>Sft</b>	
			<b>Total</b>		<b>12,067.39</b>	<b>Sft</b>	

**APPROVED BY**  
  
 07 JAN 2022  
 V. Ramesh Reddy  
 PROJECT MANAGER  
 G.V.R.C.

MEASUREMENT SHEET

Company Name:	GVRC		Approved by:	V Ramesh Reddy
Project:	Innopolis		Sign:	
Work Description :	STP/ETP Scaffolding work for shuttering purpose		Work start date:	25-11-2021
Contractor:	Eshwar Rao		Work end date:	30-12-2021
Prepared By:	Md Mursalim Ansari		Date :	02-01-2022
	A	B	C	D
				E=AxBxCxD F
				G=Sum of E

S No.	Item Head	Item Description	Length	width	Height	Nos.	Quantity	Units	Item Head Total
1	ETP	wood double scaffolding done outer side wall for shuttering and plastering purpose	87	1	16	1	1,392.00	Sft	
		wood double scaffolding removed outer side wall	87	1	16	1	1,392.00	Sft	
		steel double scaffolding done outside tank for plastering purpose	27	1	16	1	427.71	Sft	
		steel double scaffolding removed outside tank	27	1	16	1	427.71	Sft	
		wood double scaffolding done outer side wall for shuttering and plastering purpose	23	1	12	1	276.00	Sft	
		wood double scaffolding removed outer side wall	23	1	12	1	276.00	Sft	
		Total					4,191.42	Sft	
		Note : Add 10 % on bill amount as site is very far from city					419.14	Sft	
		Total					4,610.57	Sft	

APPROVED 07 JAN 2022  
 V. RAMESH REDDY  
 PROJECT MANAGER  
 G.V.R.C.