


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register | | 32 | Date - site bills Register | | 31/10/22 | |
|---|----------------------|--|----------------------------|-------------------------------|------------|--|
| Company Name: | | MRPLLP | | Site: NGH | | |
| Name of Contractor | | SVC Construction | | | | |
| Nature of work | | Centering & Rodding work | | | | |
| Work done | | From Date | 29/8/21 | To Date | 15/12/21 | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | Footings - | 12,682 | 391/- | sqm | 4,94,635/- | |
| 2. | Difference | | | | | |
| 3. | Measurement | | | | | |
| 4. | | | | | | |
| 5. | | | | | | |
| 6. | | | | | | |
| 7. | | | | | | |
| 8. | | | | | | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | Total: | | | | 4,94,635/- | |
| Bill required | | <input type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |
| PO/WO no. | | - | | PO/WO date: | | - |
| Remarks : | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | |
| Date: 31/10/22 | | Date: | | Date: | | |
| Sign:  | | Sign: | | Sign: | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 18.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

| S No. | Description | Amount |
|-------|---|--------------|
| 1. | Brief description of work done: Towards Completion of Block - A - Footings - Difference Measurement. Total Amount = 4,94,635/- Work done from date 29.08.2021 to 15.12.2021 | Rs. 98,927/- |

Amount in words: Ninety Eight Thousand Nine Hundred and Twenty Seven Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 18.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

| S No. | Description | Amount |
|-------|---|----------------|
| 1. | Brief description of work done: Towards Completion of Block - A - Footings - Difference Measurement. Total Amount = 4,94,635/- Work done from date 29.08.2021 to 15.12.2021 | Rs. 3,95,708/- |

Amount in words: Three Lakhs Ninety Five Thousand Seven Hundred and Eight Rupees Only.

Sign: _____

Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

| | | | | | | |
|---|--|--|--------------|-----------|-------|-------------|
| ESTIMATE SHEET | | | | | | |
| Company Name: | | MRPLLP | Prepared by: | Vijay Raj | | |
| Project: | | Nilgiri Heights | | | | |
| Work Description: | | Block - A - Footings - Difference measurements | | | | |
| Contractor Name: | | SVC Constructions | | | | |
| Date: | | 18.01.2022 | | | | |
| S.No. | Item Head | Item Description | Quantity | Units | Rate | Grand Total |
| | Block - A - Footings - Difference measurements | | | | | |
| 1 | Block - A | Footings | 12,682.97 | Sft | 39.00 | 4,94,635.64 |
| | | | | | | |
| | | | Total Amount | | | 4,94,635.64 |
| Amount in words :- Four Lakh Ninety Four Thousand Six Hundred and Thirty Five Rupees Only | | | | | | |
| Note: - Deducted Rs1/- for using RMC | | | | | | |

4

Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

| MEASUREMENT SHEET | | | | | | | | | |
|--|----------------------|---|--------|--------------|--------|-----------|----------|-------|------------|
| Company Name: | | MRPLLP | | Prepared by: | | Vijay Raj | | | |
| Project: | | Nilgiri Heights | | | | | | | |
| Work Description: | | Block - A - Footings - Difference measurements | | | | | | | |
| Contractor Name: | | SVC Constructions | | | | | | | |
| Date: | | 18.01.2022 | | | | | | | |
| S.No | Item Head | Item Description | Length | Width | Height | No's | Quantity | Units | Total Head |
| Block - A - Footings - Difference measurements | | | | | | | | | |
| 1 | Block - A - Footings | F1 - (4'x4'x1'6") | 16.00 | 1.00 | 1.00 | 29.00 | 464.00 | Sft | |
| | | F2 - (5'x4'x1'8") | 20.00 | 1.00 | 1.00 | 4.00 | 80.00 | Sft | |
| | | F3 - (6'x5'3"x1'10") | 31.50 | 1.00 | 1.00 | 2.00 | 63.00 | Sft | |
| | | F4 - (7'x6'3"x2'2") | 43.75 | 1.00 | 1.00 | 19.00 | 831.25 | Sft | |
| | | F5 - (8'x7'3"x2'6") | 58.00 | 1.00 | 1.00 | 8.00 | 464.00 | Sft | |
| | | F6 - (8'6"x7'3"x2'8") | 61.63 | 1.00 | 1.00 | 26.00 | 1,602.25 | Sft | |
| | | F7 - (8'9"x7'9"x2'10") | 67.81 | 1.00 | 1.00 | 24.00 | 1,627.50 | Sft | |
| | | F8 - (9'3"x8'6"x3) | 78.63 | 1.00 | 1.00 | 11.00 | 864.88 | Sft | |
| | | F9 - (10'3"x9'3"x3'2") | 94.81 | 1.00 | 1.00 | 4.00 | 379.25 | Sft | |
| | | CF1 - (15'x7'3"x2'3") | 108.75 | 1.00 | 2.00 | 2.00 | 435.00 | Sft | |
| | | CF2 - (12'6"x9'x2'5") | 112.50 | 1.00 | 2.00 | 2.00 | 450.00 | Sft | |
| | | CF3 - (11'6"x5'x2'3") | 57.50 | 1.00 | 2.00 | 2.00 | 230.00 | Sft | |
| | | CF4 - (12'x8'x2'6") | 96.00 | 1.00 | 2.00 | 2.00 | 384.00 | Sft | |
| | | Raft1 - (22'x11'x3) | 242.00 | 1.00 | 2.00 | 1.00 | 484.00 | Sft | |
| | | PF1 - (5'x4'x1'6") | 20.00 | 1.00 | 1.00 | 4.00 | 80.00 | Sft | |
| | | PF2 - (5'3'x4'x1'8") | 21.00 | 1.00 | 1.00 | 10.00 | 210.00 | Sft | |
| | | PF3 - (5'9'x4'6'x1'6") | 25.88 | 1.00 | 1.00 | 4.00 | 103.50 | Sft | |
| | | PF4 - (5'9'x5'9'x1'6") | 33.06 | 1.00 | 1.00 | 2.00 | 66.12 | Sft | |
| | | PF5 - (7'9'x7'9'x2'3") | 60.06 | 1.00 | 1.00 | 2.00 | 120.12 | Sft | |
| | | PF6 - (8'3'x7'x2'3") | 57.75 | 1.00 | 1.00 | 2.00 | 115.50 | Sft | |
| | | PF7 - (6'6'x6'x1'9") | 42.25 | 1.00 | 1.00 | 2.00 | 84.50 | Sft | |
| | | North Retaining Wall Footings - (10'9'2"x5'x1'8") | 545.85 | 1.00 | 1.00 | 2.00 | 1,091.70 | Sft | |
| | | West Retaining Wall Footings - (13'0'7"x5'x1'8") | 652.90 | 1.00 | 1.00 | 2.00 | 1,305.80 | Sft | |
| | | North Retaining Wall Footings - (11'4'8"x5'x1'8") | 573.30 | 1.00 | 1.00 | 2.00 | 1,146.60 | Sft | |
| | | | | | | | | | 12,682.97 |