

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	- 9HS -	Date - site bills Register	31/01/22
Company Name:	MRMLLP	Site:	G.M.R.
Name of Contractor	Bikshapati (SRM Centring Contractors)		
Nature of work	R.C.C & Centring works.		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	C-501, 502,	11,957	40	SFT	4,78,289	
2.	C-506, 507.					
3.	add 8% (1788 flao)		(40%)	%	1,91,316.	
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				6,69,604	

Bill required YES NO. GST bill required YES NO.

Measurement & estimate sheet: Required Not required. Measurement & estimate sheet: Enclosed Not enclosed

PO/WO no. PO/WO date:

Remarks : * Slab casting completed 501, 502, 506, 507.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: MRMLLP

Approved by: Ram Prasad

Project: Gulmohar Residency

Sign:

Work Description: C Block Slab Shuttering Works Flat Nos (501, 502, 506, 507)

Contractor Name: Bikshapati (SBM Centring Contractors)

Prepared By: Srinivas N

Date: 27.01.21

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	C Block Slab	Slab 7 Shuttering	11,957	Sft	40.00	4,78,289
2	Add 8% Shifting Charges for slab 7			40(%)		1,91,316
		TOTAL				6,69,604
<p>Note ;Circular 801(F) dated 24.09.21</p> <p>In Words ;Six Lakh Sixty Nine Thousand Six Hundred and Four Rupees Only.</p>						

MEASUREMENT SHEET

Company **MRMLLP**
 Project: **Gulmohar Residency**
 Work Des: **C Block Slab Slab Flat Nos 501,502,506,607**
 Contractor: **Bikshapati (SBM Centring Contractors)**
 Prepared by: **Srinivas N**
 Date: **27.01.21**

Approved by:
 Sign:

Ram Prasad

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	= AxBxCxI Quantity	F Units	G=Sum of E Item Head Total
1.00	C Block Slab Shuttering Work	A1 -Q1 G2-J2	100.50 9.33	1.00 1.00	2.75 2.75	1.00 1.00	276.38 25.66	Sft Sft	
		A3-Q3 A4-Q4	100.50 100.50	1.00 1.00	2.75 2.75	1.00 1.00	276.38 276.38	Sft Sft	
		C5-D5 M5-P5	100.50 14.25	1.00 1.00	2.75 3.75	1.00 1.00	276.38 53.44	Sft Sft	
		A6-Q6 F7-H7	14.25 8.00	1.00 1.00	3.75 2.75	1.00 1.00	53.44 22.00	Sft Sft	
		B8-P8 B9-P9	83.16 83.16	1.00 1.00	2.75 2.75	1.00 1.00	228.69 228.69	Sft Sft	
		B10-P10 D10-G10	83.16 14.25	1.00 1.00	2.75 2.75	1.00 1.00	228.69 39.19	Sft Sft	
		M10-O10 B11-P11	14.25 83.16	1.00 1.00	2.75 2.75	1.00 1.00	39.19 228.69	Sft Sft	
		A1-A6 B1-B6	34.66 33.25	1.00 1.00	2.75 2.75	1.00 1.00	95.32 91.44	Sft Sft	
		C1-C6 D1-D6	18.16 33.25	1.00 1.00	3.75 2.75	1.00 1.00	68.10 91.44	Sft Sft	
		F1-F8 G1-G8	44.5 44.5	1.00 1.00	2.75 2.75	1.00 1.00	122.38 122.38	Sft Sft	
		J1-J8 L1-L8	44.5 44.5	1.00 1.00	2.75 2.75	1.00 1.00	122.38 122.38	Sft Sft	
		M1-M6 O1-O6	18.16 33.25	1.00 1.00	3.75 2.75	1.00 1.00	68.10 91.44	Sft Sft	
		P1-P6 Q1-Q6	33.25 34.66	1.00 1.00	2.75 2.75	1.00 1.00	91.44 95.32	Sft Sft	
		B8-B11 C8-C11	34.66 33.25	1.00 1.00	2.75 2.75	1.00 1.00	95.32 91.44	Sft Sft	
		D8-D11 E8-E11	18.16 33.25	1.00 1.00	3.75 2.75	1.00 1.00	68.10 91.44	Sft Sft	
		G8-G12 I8-I12	33.25 44.5	1.00 1.00	2.75 2.75	1.00 1.00	122.38 122.38	Sft Sft	
		L8-L12 M8-M12	33.25 18.16	1.00 1.00	2.75 3.75	1.00 1.00	91.44 68.10	Sft Sft	
		O8-O12 P8-P12	33.25 34.66	1.00 1.00	2.75 2.75	1.00 1.00	91.44 95.32	Sft Sft	
		Flat 201&7	36.16	102	1	1	3688.32	Sft	
		Slab Area	9.83	23.16	1	1	227.66	Sft	
		Lift and Garbage	36.16	84.5	1	1	3055.52	Sft	
		Corridor	8	9.83	1	1	78.64	Sft	
		Staircase	449	1	1	1	449.00	Sft	
		Slab Projection	58	1	1	1	58.00	Sft	
		Deductions	83	1	1	1	83.00	Sft	
		Lift 1&2	-6.00	1.00	6.00	2.00	-72.00	Sft	
							11957.22		

Bill for Labour Charges

Bikshapati S,
Chakripuram

Date: 27.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rcc & Civil Works.
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 4 Flat No's 501,502,506,507. Total Amount = 6,69,604/- Work done from date 21.12.20 to date 27.01.21	Rs.267841 /-

Amount in words: Two Lakh Sixty Seven Thousand Eight Hundred and Forty one Rupees Only.

Sign: _____

Bill for Equipment Allowance

Bikshapati S,
Chakripuram

Date: 27.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rcc & Civil Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 4 Flat No's 501,502,506,507. Total Amount = 6,69,604/- Work done from date 21.12.20 to date 27.01.21	Rs.267841 /-

Amount in words: Two Lakh Sixty Seven Thousand Eight Hundred and Forty one Rupees Only.

Sign: _____

Allowance for Consumables

Bikshapati S,
Chakripuram

Date: 27.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rcc & Civil Works.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at C Block Slab no 4 Flat No's 501,502,506,507. Total Amount = 6,69,604/- Work done from date 21.12.20 to date 27.01.21	Rs.133920 /-

Amount in words: One Lakh Thirty Three Thousand Nine Hundred and Twenty Rupees Only.

Sign: _____