



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10196		Date - site bills Register		01/02/2022	
Company Name:		MARK-UP		Site:		GHT	
Name of Contractor				KAMLESH KUMAR			
Nature of work				GRANITE WORK			
Work done		From Date		To Date			
		01/01/2022		01/02/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-Block	282	18/-	NO	5076		
2.	Corridor						
3.	Graville						
4.	work						
5.	all floors						
6.	slabbing	282	25/-	R/L	7050		
7.	work						
8.							
9.							
10.							
11.	Total:				12,126		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01/02/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Bill for Consumable Charges

Kamlesh kumar
H .no 4-72/12
Miyapur,
, Medchal District, Telangana 500087

Date: 201-02-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Granite Work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Towards Granite laying work done B -block corridor area towards flst no 110 to 113 area Total Amount is Rs : 12,126/- Work Done from date:01-01-2022to date:01-02-2022	Rs 2,425/-

Amount in words: Two Thousand Four hundred Twenty Five only

Sign: Vital



Bill for Labor Charges

Kamlesh kumar
H .no 4-72/12
Miyapur,
, Medchal District, Telangana 500087

Date: 201-02-2022


In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Granite Work
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Towards Granite laying work done B -block corridor area towards flst no 110 to 113 area Total Amount is Rs : 12,126/- Work Done from date:01-01-2022to date:01-02-2022	Rs 4,850/-

Amount in words: Four Thousand Eight hundred Fifty only

Sign: Y. Suresh




Estimation Sheet		Work done from date : 01-01-2022					
Company Name	MMR KOWKUR LLP	work done to date :01-02-2022					
Project:	GHT						
work descriptor	Corridor Granite laying work details						
Prepared By	A Suresh						
Date:	01 February 2022						
name of the contractor	Kmalesh Kumar						
		A	C				
			D=AxC				
			E=Sum of D				
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Granite work	282	Sft	18	5,076		
	Champering	282	Rft	25	7,050		
						12,126	

(Handwritten Signature)

APPROVED BY
01 FEB 2022
A. SURESH
PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR KOWKUR LLP								
Project:		GHT								
Description : b block corridor Granite laying work details										
Prepared By:		A Suresh								
Date :		01 February 2022								
Name of the contractor :		Kmalesh Kumar								
A										
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCx	F Units	G=Sum of E	Remarks
1	2 nd Floor	Tanbrown granite work	6.00	1.00	1.00	6.00	36.00	Sft		
			4.00	1.00	1.00	2.00	8.00	Sft		
			3.00	1.00	1.00	1.00	3.00	Sft		
							47.00	Sft		
	3rd Floor	Tanbrown granite work	6.00	1.00	1.00	6.00	36.00	Sft		
			4.00	1.00	1.00	2.00	8.00	Sft		
			3.00	1.00	1.00	1.00	3.00	Sft		
							47.00	Sft		
	4thFloor	Tanbrown granite work	6.00	1.00	1.00	6.00	36.00	Sft		
			4.00	1.00	1.00	2.00	8.00	Sft		
			3.00	1.00	1.00	1.00	3.00	Sft		
							47.00	Sft		
	5th floor	Tanbrown granite work	6.00	1.00	1.00	6.00	36.00	Sft		
			4.00	1.00	1.00	2.00	8.00	Sft		
			3.00	1.00	1.00	1.00	3.00	Sft		
							47.00	Sft		
	6th Floor	Tanbrown granite work	6.00	1.00	1.00	6.00	36.00	Sft		
			4.00	1.00	1.00	2.00	8.00	Sft		
			3.00	1.00	1.00	1.00	3.00	Sft		
							47.00	Sft		
	7th Floor	Tanbrown granite work	6.00	1.00	1.00	6.00	36.00	Sft		
			4.00	1.00	1.00	2.00	8.00	Sft		

			3.00	1.00	1.00	1.00	3.00	Sft	
							47.00	Sft	
								Sft	282.00
2	Carridor granite	Shampring	47.00	1.00	1.00	6.00	282.00	Rft	282.00



APPROVED BY
01 FEB 2022
 A. SURESH
 PROJECT MANAGER