

66981

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		436		Date - site bills Register		04/02/2022	
Company Name:		G.V.R.C.		Site:		Impolaise	
Name of Contractor		Vasanthi Construction & Developer's					
Nature of work		Civil work - 5600 - Internal plastering					
Work done		From Date		25/10/2022		To Date	
						30/02/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Internal plastering						
2.	Ground floor	4,499.64	26/-	sqft	1,16,991.20		
3.							
4.	First floor	4,791.51	28/-	sqft	1,34,162.20		
5.							
6.	Second floor	4,864.95	30/-	sqft	1,45,949.37		
7.							
8.	Terrace	543.12	32/-	sqft	17,379.84		
9.							
10.							
11.	Total:				4,14,463		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET

Company Name: GVRC
 Project: Innopolis
 Work Description: 5600C Internal Plastering
 Contractor: Vasanthu Constron & Developers
 Prepared By: Ramesh Reddy

Approved by: V Ramesh Reddy
 Sign: 08-11-2021
 Work start date: 13-11-2021
 Work end date: 28-11-2021

S No.	S No.	Item Head	Item Description	A	B	C	D	E=AxBxC	F	G=Sum of E Item Head Total	
				Length	width	Height	Nos	Quantity	Units		
		Internal Plastering Ground floor	North Side	49.20		1.00	11.20	1.00	551.04	Sft	
			South Side	42.64		1.00	11.20	1.00	477.57	Sft	
			Lift & Staircase Lobby Area West Side Wall	39.36		1.00	11.20	2.00	881.66	Sft	
			East side	18.53		1.00	11.20	1.00	207.56	sft	
			West side wall	18.53		1.00	3.28	1.00	60.78	sft	
			Lobby And Staircase Ceiling Plastering	45.92		1.00	11.20	1.00	514.30	sft	
			Columns Plastering Inside	5.00		1.0	39.4	4.0	391.61	sft	
			Lift Pit Plastering 3 Sides	25.6		1.0	39.4	1.0	787.2	Sft	
			Deduction						1,007.0	Sft	4,879
			Windows		7.80		1.00	4.75	8.00	296.40	Sft
		Windows		5.80		1.00	4.75	3.00	82.65	Sft	
										379	
										Total After Deduction	4,500
		Internal Plastering First floor	North Side	49.20		1.00	11.20	1.00	551.04	Sft	
			South Side	42.64		1.00	11.20	1.00	477.57	Sft	
			Lift & Staircase Lobby Area West Side Wall	39.36		1.00	11.20	2.00	881.66	Sft	
			East side	18.53		1.00	11.20	1.00	207.56	sft	
			West side wall	18.53		1.00	3.28	1.00	60.78	sft	
			Lobby And Staircase Ceiling Plastering	45.92		1.00	11.20	1.00	514.30	sft	
			Columns Plastering Inside	5.00		1.00	39.36	4.00	391.61	sft	
			Lift Pit Plastering 3 Sides	7.80		1.00	39.36	1.00	787.20	Sft	
			Coardier wall And	39.36		1.00	11.20	2.00	307.01	Sft	
			Ceiling Plastering	39.36		1.00	6.00	1.00	881.66	Sft	
										236.16	Sft
										Total Sft	Sft

APPROVED BY
 09 FEB 2022
 V. Ramesh Reddy
 PROJECT MANAGER
 G.V.B.C.

5,297

QUANTITY SHEET

Company Name:

Project:

Work Description :

Contractor:

Prepared By:

S No.

Item Head

Item Description

1 Internal Plastering Work

5600C

Vasanthi Constion & Developers
Ramesh Reddy

Vasanthi Constion & Developers
Ramesh Reddy

Approved by:

Sign:

Work start date:

Work end date:

Date :

V Ramesh Reddy

08-07-2021

22-01-2022

02-02-2022

Quantity

Units

Rate(Fixed)

Amount

Item head total

Ground floor

First Floor

Second Floor

Terrace Floor

4,499.66

4,791.51

4,864.98

543.12

Sft

Sft

Sft

Sft

26.00

28.00

30.00

32.00

1,16,991.20

1,34,162.20

1,45,949.37

17,379.84

4,14,483

APPROVED BY

04 FEB 2022

VASANTHI REDDY
PROJECT MANAGER
G.V.R.C.