

66925

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	441	Date - site bills Register	04/02/22			
Company Name:	GVRG	Site:	Innapalip			
Name of Contractor	K. Tulasi Ramo					
Nature of work	shuttering, Rod Bending, concreting					
Work done	From Date	To Date				
	28/10/2021	31/01/2022				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	5600C Terrace	341.3	60	Sft	20475	
2.	columns +24%	341.3	14.4	Sft	4914	
3.	5600H Terrace	123.8	60	Sft	7425	
4.	columns + 16%	123.8	9.6	Sft	1188	
5.	5600E Terrace	420.8	60	Sft	25245	
6.	columns +24%	420.8	14.4	Sft	6058	
7.						
8.						
9.						
10.						
11.	Total:				78366.96	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.			
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.		PO/WO date:				
Remarks :	Add 20% For Hand mix					
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date:	Date:	Date:				
Sign:	Sign:	Sign:				

Notes: 1. This advice should be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
[Signature]
[Stamp]

ESTIMATE SHEET

Company Name:		GVRC					
Project:		Innopolis					
Work Description:		Centering & Rod bending work					
Name of the Contractor		Vasanthi Contrution & Developers					
Prepared By		Salman Md					
Date:		21.01.2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Chemical 5600C	Column Casting Terrace floor	341.3	Sft	60.0	20,475.00	
	Lifting Material	3rd Floor Column Casting			0.24	4,914.00	
2	Hydergoen 5600H	Column Casting Terrace floor	123.8	Sft	60.0	7,425.00	
	Lifting Material	1st Floor column Casting			0.16	1,188.00	
3	Electrical 5600E	Column Casting Terrace floor	420.8	Sft	60.0	25,245.00	
	Lifting Changers	3rd Floor Column Casting			0.24	6058.8	
Total						65,305.80	
Add 20% Material Shifting Hand Mix work Terrace Columns						13,061.16	
Total Amount						78,366.96	


APPROVED BY
 07 FEB 2022
 PROJECT MANAGER

MEASUREMENT SHEET

Company Name: GVRC
 Project: Innopolis
 Work Description: Centering & Rod bending work
 Name of the Contractor: K. Tulasi Rani
 Prepared By: Salman Md
 Date: 21.01.2022

S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Chemical 5600C	Column Casting Terrace floor	1.0	7.5	3.3	14.0	341.3	Sft	
	Hydergoen 5600H	Column Casting Terrace floor	1.0	7.5	3.3	5.0	123.8	Sft	
	Electrical 5600E	Column Casting Terrace floor	1.0	7.5	3.3	17.0	420.8	Sft	

Approved

Ramesh reddy

sighn

APPROVED BY
 07 FEB 2022
 PROJECT MANAGER
 G.V.V.R.C.