


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1078		Date - site bills Register		04-03-22	
Company Name:		MPPL		Site:		mayflower patnam.	
Name of Contractor		Janardhan					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		10-12-2021		20-2-2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	club-house tiles						
2.	laying at 5 th floor						
3.	flooring area	1,703.00	17.00	sft	28,951.00		
4.	skirting	284.00	17.00	sft	4,828.00		
5.	walks area	146.00	16.00	sft	2,336.00		
6.	at 6 th floor.						
7.	flooring area	872.00	17.00	sft	14,824.00		
8.	skirting	143.00	17.00	sft	2,431.00		
9.							
10.							
11.	Total:				51,034.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 4/3/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill N.A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET							Approved		
Company Name:		MPTL							
Project:		May Flower Pathnum							
Work Description:		Club House Tiles Laying at 5th & 6th floors							
Name of the Contractor		Janardhan							
Prepared By		K. Narendra Reddy							
Date:		04-03-2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
Club House Tiles Laying at 5th & 6th floors									
1	Club House 5th floor	Recreation hall	42.25	32.58	1.00	1.00	1377	sft	
		Cafeteria	20.00	8.75	1.00	1.00	132	sft	
		Cafeteria	13.16	4.75	1.00	1.00	63	sft	
		Toilet	8.42	12.25	1.00	1.00	132	sft	1703
		Flooring area							
		Skirting	284.00	1.00	1.00	1.00	284	Rft	
		Toilets							284
		Walls Area	15.58	7.00	1.00	1.00	109	sft	
			13.50	4.00	1.00	1.00	54	sft	
									163
		Deduction doors	2.50	7.00	1.00	1.00	18	sft	
									18
		Total Walls area							146
2	Club House 6th floor	Lounge	32.33	16.83	1.00	1.00	544	sft	
		Semi Out Door Area	33.58	9.75	1.00	1.00	327	sft	
		Flooring area							872
		Skirting	142.90	1.00	1.00	1.00	143	Rft	
									143

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:04-03-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Club House Tiles Laying at 5th & 6th floors
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Club House Tiles Laying at 5th & 6th floors Total amount =Rs 51,034=00 Work done from date 14-02-2022 to 25-02-2022	Rs.10206-00

Amount in words: Ten Thousand Two Hundred and Six rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:04-03-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Club House Tiles Laying at 5th & 6th floors
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Club House Tiles Laying at 5th & 6th floors Total amount =Rs 51,034=00 Work done from date 14-02-2022 to 25-02-2022	Rs.20414=00

Amount in words: Twenty Thousand Four Hundred and Fourteen rupees only.

Sign: _____

Labour Charges

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:04-03-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Club House Tiles Laying at 5th & 6th floors
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Club House Tiles Laying at 5th & 6th floors Total amount =Rs 51,034=00 Work done from date 14-02-2022 to 25-02-2022	Rs.20414=00

Amount in words: Twenty Thousand Four Hundred and Fourteen rupees only.

Sign: _____