

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1074		Date - site bills Register		24/3/2022	
Company Name:		MRMLLP		Site:		G.M.R	
Name of Contractor Shoba Ram							
Nature of work Internal painting work done at F-Block							
Work done		From Date		To Date			
		06/01/2022		20/03/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Towards F-Block						
2.	flat no:- 103,104						
3.	203,204,303,304						
4.	401,406,501,506						
5.	inside painting						
6.	first coat work						
7.	40%.						
8.	13,600x40%.	5,440	32/-	sqft	1,74,080		
9.							
10.							
11.	Total:				1,74,080		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Allowance for Consumables

Shoba Ram,
Mallapur,
Hyderabad

Date: 24.03.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work at F-block.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : F-Block Internal Painting work flat.no : 103,104,203,204,303,304,401,406,501,506. Total Amount =1,74,080/- Work done from 06.01.2022 To 20.03.2022.	Rs.34,816/-

Amount in words: Thirty Four Thousand Eight Hundred And Sixteen Rupees Only.

Sign: PTI PTI

Bill for Labour Charges

Shoba Ram,
Mallapur,
Hyderabad

Date: 24.03.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work at F-block.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done : F-Block Internal Painting work flat.no :103,104,203,204,303,304,401,406,501,506. Total Amount =1,74,080/- Work done from 06.01.2022 To 20.03.2022.	Rs.69,632/-

Amount in words: Sixty Nine Thousand Six Hundred And Thirty Two Rupees Only.

Sign: _____

२११ २११

Bill for Equipment Allowance

Shoba Ram,
Mallapur,
Hyderabad

Date: 24.03.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting Work at F-block.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : F-Block Internal Painting work flat.no :103,104,203,204,303,304,401,406,501,506. Total Amount =1,74,080/- Work done from 06.01.2022 To 20.03.2022.	Rs.69,632/-

Amount in words: Sixty Nine Thousand Six Hundred And Thirty Two Rupees Only.

Sign: _____

PTI PTI