


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		570		Date - site bills Register		13/04/22	
Company Name:		GIVRC		Site:		Innapolis	
Name of Contractor		Md. T. haq.					
Nature of work		Barbending, R.C.C. (Attorium slab-2)					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Attorium column	4308.42	52.8	SFT	2272184.576		
2.	Attorium slab	17523	52.8	SFT	925214.9		
3.	Attorium slab	69671	52.8	SFT	367862.08		
4.	- beams						
4	Attorium exp roofing	214	52.8	SFT	11299.2		
5	Attorium exp	189	52.8	SFT	9979.2		
7.	beams						
8.							
9.							
10.							
11.	Total:				15411840.276/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: For 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		GVRC			Approved by:	Madhu .T
Project:		Innoplis			Sign:	
Work Description:		Attrium				
Prepared By		Salman				
Contractor Name		Md.Ishaq				
work date	2-9-2022-7-4-2022					
bill date	31-03-2022					
S No.	Item Head	Item Description	Quantity	Units	circular/Rate	Amount
1	Attrium	column 2	4308.42	sft	52.8	227484.576
2	Attrium	slab 2	17523	sft	52.8	925214.4
3	Attrium	Slab beams	6967.1	sft	52.8	367862.88
4	Att exp	footings	214	sft	52.8	11299.2
5	Att exp	beams	189	sft	52.8	9979.2
			Total			1541840.256

Note: All the above rates are including 10% extra for lifting charges

nd. Salman

MEASUREMENT SHEET							Approved		Madhu T sighn	
Company Name:	GVRC									
Project:	Innopolis									
Work Description:	Atrium-slab 2									
Name of the Contractor	Ishaq									
Prepared By	Salman Md									
Bill Date:	31-03-2022									
work date	2-9-2022-7-4-2022									
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
1	COLUMN 2	C1	5.00	1.00	11.80	15.00	885.00	SFT		
		C2	1.00	1.00	11.80	26.00	306.80	SFT		
		C3	6.60	1.00	11.80	6.00	467.28	SFT		
		C4	6.00	1.00	11.80	2.00	141.60	SFT		
		C5	9.42	1.00	11.80	6.00	666.94	SFT	2,467.62	
2	ATTRIUM	SLAB 2	99.00	177.00	1.00	1.00		SFT	17,523.00	
3	Slab Beams	b1	70.0	1.0	4.0	1.0	280.0	sft		
		b2	71.0	1.0	4.0	1.0	284.0	sft		
		b3	100.0	1.0	5.0	1.0	500.0	sft		
		b3a	100.0	1.0	5.0	1.0	500.0	sft		
		b4	66.0	1.0	4.0	1.0	264.0	sft		
		b5	100.0	1.0	5.0	1.0	500.0	sft		
		b6	13.0	1.0	3.0	1.0	39.0	sft		
		b6a	26.4	1.0	4.0	2.0	211.4	sft		
		b6b	26.4	1.0	4.0	1.0	105.6	sft		
		b6c	30.0	1.0	4.0	1.0	120.0	sft		
		b7	70.0	1.0	3.0	1.0	210.0	sft		
		b8	70.0	1.0	3.0	1.0	210.0	sft		
		b9	134.0	1.0	3.0	1.0	402.0	sft		
		b10	33.7	1.0	4.0	1.0	134.8	sft		
		b11	83.3	1.0	4.0	1.0	333.2	sft		
		b12	83.0	1.0	4.0	2.0	664.0	sft		
		b13	83.0	1.0	5.0	1.0	415.0	sft		
		b14	83.0	1.0	5.0	2.0	830.0	sft		
		b15	60.0	1.0	5.0	1.0	300.0	sft		
		b16	83.0	1.0	4.0	1.0	332.0	sft		
		b17	83.0	1.0	4.0	1.0	332.0	sft	6967.1	
									26,957.70	

Md. (Signature)

4	EXP FOOTINGS	F1	23	1	1.5	5	172.5	sft	
		SF1	28	1	1.5	1	42	sft	214.5
5	EXP Beams	joint beams	4.5	1	7	6	189	sft	189

Palma

Approved by Project Manager

Approved by Design Team

Approved by M.D.