


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		03		Date - site bills Register		7-4-22	
Company Name:		Crescentia Lab Pvt Ltd.		Site:		GIV ONE	
Name of Contractor		K. Ramulu					
Nature of work		cellar excavation work					
Work done		From Date		26-3-22		To Date	
						6-4-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	lab space cellar work.	112543	1	cff	112543		
2.							
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,12,543		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED
 7/4/2022

MEASUREMENT SHEET											
Company Name:		Crescentia Labs Pvt Ltd			Approved by: V Ramesh Reddy						
Project:		GV ONE			Sign:						
Work Description :		Lab spaces celler excuvation			Work start date: 26-03-2022						
Contractor:		K. Ramulu			Work end date: 06-04-2022						
Prepared By:		Md Mursalim Ansari			Date : 08-04-2022						
			A	B	C	D	E=AxBxCxD	F	G=Sum of E		
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total		
1	Lab space celler work	Grid A3	49	45	8		17640	Cft			
		Grid A3	49	45	8.5	-	18742.5	Cft			
		Grid A4	49	45	8.5		18742.5	Cft			
		Grid A5	49	45	8.2		18081	Cft			
		Grid B4	49	45	8		17640	Cft			
		Grid B5	49	45	9.84		21697.2	Cft			
						Total	1,12,543.20	Cft			


APPROVED BY
 07 APR 2022
 V. RAMESH REDDY
 PROJECT MANAGER
 G.V.R.C.

ESTIMATE SHEET						
Company Name:		Crescentia Labs Pvt Ltd	Approved by: V Ramesh Reddy			
Project:		GV ONE	Sign:		-	
Work Description :		Lab spaces celler excuvation	Work start date: 26-03-2022			
Contractor:		K. Ramulu	Work end date: 06-04-2022			
Prepared By:		Md Mursalim Ansari	Date : 08-04-2022			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Lab space celler work	Grid A3, Grid A4, Grid A5, Grid B4, Grid B5, Grid B6.	112543.2	Cft	1	112543.2
			Total Amount			1,12,543.20


APPROVED BY
 08-04-2022
 V. Ramesh Reddy
 PROJECT MANAGER
 S.V.R.C.

Allowance for Consumables

K.Ramulu,
8-95/1 Babaguda, Shamirpet
Hyderabad.

Date: 09-04-22.

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Cellar excavation work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards excavation works at site. Total Amount = Rs: 8,11,000.00/- Work done from date 26.03.2022 to date 06.04.2022	Rs: 1,62,200/-

Amount in words: One lakh sixty two Thousand two hundred Rupees only.



Sign: _____

Bill for Equipment Allowance

K.Ramulu,
8-95/1 Babaguda, Shamirpet
Hyderabad.

Date: 09-04-22.

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Cellar excavation work

Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards excavation works at site. Total Amount = Rs: 8,11,000.00/- Work done from date 26.03.2022 to date 06.04.2022.	Rs: 3,24,400/-

Amount in words: Three lakh twenty four Thousand four Hundred Rupees only..



Sign: _____

Bill for Labour Charges

K.Ramulu,
8-95/1 Babaguda, Shamirpet
Hyderabad.

Date: 09-04-2022.

In favor of: Crescentia Labs Pvt Ltd.
Project / Site: GV ONE
Location: Genome Valley, Turkapally
Type of Work: Cellar excavation work

Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards excavation works at site. Total Amount = Rs: 8,11,000.00/- Work done from date 26.03.2022 to date 06.04.2022	Rs: 3,24,400/-

Amount in words: Three lakh twenty four Thousand four Hundred Rupees only.



Sign: _____

TO WHOMSOEVER IT MAY CONCERN

I K.RAMULU, Earth work contractor agreeing to do excavation work in GV One site at the rate of Rs 2.10/CFT and approximate quantity of work is 3,86,000 CFT. As discussed, above contract of work includes excavation and shifting of morrum to nearby sites of client (MPPL) in Genome valley.

I also agree to the clients payment terms I,e. as per the excavation plan excavated area has been divided in to 15 grids and payment shall be released upon completion of the respective grids as mentioned in the attached drawing.

Also above work shall be completed in 10 days time from the starting time (26-03-2022 to 04-04-2022). If work is completed in 10 days, an incentive of Rs 0.1/CFT will be released.

THANKING YOU

K. Ramulu

Note:- 1. GV ONE site will be pay Rs 1/CFT.
2. Respective site will be pay Rs 1.10/CFT.
(Who are receiving murrum from GV One site)