


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1165		Date - site bills Register		26-04-22	
Company Name:		MPPPL		Site:		mayflower platinum	
Name of Contractor		Ravi Chand					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		4-4-22		20-4-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles work at B-704						
2.	verified tiles	975	13	sft	12,675=00		
3.	Toilets	400	16	sft	6,400=00		
4.	kitchen & utility	140	13	sft	1,820=00		
5.	skirting 3"	300	13	sft	3,900=00		
6.	C-1004						
7.	verified tiles	1170	13	sft	15,210=00		
8.	Toilets	600	16	sft	9,600=00		
9.	kitchen & utility	140	13	sft	1,820=00		
10.	skirting 3"	360	13	sft	4,680=00		
11.	Total:				56,105=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/4/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor's name = RAVI CHAND

ESTIMATE SHEET									
Company Name:		MPPPL			Approved			S. V. Subba Reddy	
Project:		May Flower Platinum							
Work Description:		Tiles work at B-704, C-1004							
Name of the Contractor		Ravichand							
Prepared By		K. Narendar Reddy							
Date:		26-04-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
Tiles work at B-704, C-1004									
Tiles work at C-1004-1500 sft flat									
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00			
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00			
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00			
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00			24795
Tiles work at B-704-1800 sft flat									
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00			
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00			
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00			
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00			31310
		Total							56105
Amount in words -Fifty Six Thousand One Hundred and Five rupees only									

MEASUREMENT SHEET									
Company Name:		MPPPL				Approved	S V Subba Reddy		
Project:		May Flower Platinum							
Work Description:		Tiles work at B-704, C-1004							
Name of the Contractor		Ravichand							
Prepared By		K.Narendar Reddy							
Date:		26-04-2022							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Tiles work at C-1004-1500 sft flat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at B-704-1800 sft flat								
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date::26-04-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-704, C-1004
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Tiles work at B-704, C-1004. Total amount =Rs 56105=00 Work done from date 04-04-2022 to 20-04-2022	Rs.11,221=00

Amount in words: Eleven Thousand Two Hundred and Twenty One rupees only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand
Mallapur
Hyderabad

Date::26-04-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-704, C-1004
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Tiles work at B-704, C-1004. Total amount =Rs 56105=00 Work done from date 04-04-2022 to 20-04-2022	Rs. 22442=00

Amount in words: Twenty Two Thousand Four Hundred and FOurty rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date::26-04-2022

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-704, C-1004
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Tiles work at B-704, C-1004. Total amount =Rs 56105=00 Work done from date 04-04-2022 to 20-04-2022	Rs. 22442=00

Amount in words: Twenty Two Thousand Four Hundred and FOURty rupees only.

Sign: _____