

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		214.		Date - site bills Register		26/05/2022	
Company Name:		Serene constructions LLP		Site:		SOV-111	
Name of Contractor		Priyanka Devi					
Nature of work		Tiles laying work					
Work done		From Date		To Date			
		10/04/2022		20/05/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Villa no: 108, 135						
2.	Files laying	2774.00	17.00	sft	47158.00/-		
3.	flooring work	571.20	17.00	sft	9710.40/-		
4.	Ceramic tiles	1440.00	16.00	sft	23040.00/-		
5.	Kitchen & Utility	120.00	14.00	sft	1680.00/-		
6.	staircase granite	2.00	20,000.00	LS	40,000.00/-		
7.	fixing						
8.	Kitchen platform	2.00	5500.00	LS	11,000.00/-		
9.	granite						
10.							
11.	Total:				1,43,808.80/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
26 MAY 2022							
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**MEASUREMENT SHEET**

Company Name:		Serene constructions LLP			Approved by:				
Project:		Silver Oak villas Part-III			Sign:				
Work Description:		Tiles Laying work							
Contractor Name:		Priyanka Devi							
Prepared By		K.Purshotham							
Date:		26-05-2022							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Tiles Laying Work	BUA 2040 Sft ( 68% Sft)	1387.00	1.00	1.00	2.00	2774.00	Sft	2,774.00
	V.no:108, 135 (duplex - 3Bhk) Flooring work (2' X 4' Tiles)	Skirting 2040 Sft(14% Rft)	285.60	1.00	1.00	2.00	571.20	Rft	571.20
2	Ceramics Tiles For Bathroom	(180 Sft Per Toilet)	180.00	1.00	1.00	8.00	1440.00	Sft	1,440.00
3	Kitchen & Utility	Cerimic tiles	60.00	1.00	1.00	2.00	120.00	Sft	120.00
4	Staircase Granite Fixing	Threads	1.00	1.00	1.00	2.00	2.00	Nos	2.00
	V.no 108, 135 (duplex 3bhk ) With Chamfering work	Raisers							
5	Kitchen Platform Granite.	Platform granite	1.00	1.00	1.00	2.00	2.00	Lumsum	2.00
		Platform Patti Edge Polishing with chamfering Sink Cutting							
6	Main Door Granite 6" cladding with cross cutting work	Cutting and Fixing	1.00	1.00	1.00	2.00	2.00	Lumsum	2.00
		Edge Polishing							
7	Tiles Shifting for Duplex villa V.no 108, 135 (duplex 3bhk )	SUBA 2040@70 %	1428.00	1.00	1.00	2.00	2856.00	Sft	2,856.00
		Bath rooms tiles shifting - 4-bathrooms	4.00	1.00	1.00	2.00	8.00	Nos	8.00
		Kitchen Dado & Utility Tiles Shifting	1.00	1.00	1.00	2.00	2.00	Nos	2.00
		Kitchen Platform Shifting	1.00	1.00	1.00	2.00	2.00	Nos	2.00
8	Staricase Granite Lifting charges V.no 108, 135 (duplex 3bhk )	G Floor to F.Floors Shifting charges	1.00	1.00	1.00	2.00	2.00	Nos	2.00
		F.Floor to S.Floors Shifting charge	1.00	1.00	1.00	2.00	2.00	Nos	2.00

**Bill for Consumables Allowance**

Priyanka Devi  
A.S Rao Nagar, Sainkपुरi  
HYDERABAD

Date: - 26-05-22

**In favor of:** M/s. Serene Construction LLP  
**Project / Site:** Silver Oak Villas Part-III  
**Location:** Cherlapally

**Type of Work:** Tiles Laying Work  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards : Completed work: Floor Tiles & Bathroom Tiles Laying Work Completed in <b>Villa No 108, 135.</b> <b>Total amount = 1,43, 808/-.</b> Work Done from Date:10.04.22 To Date: 20.05.22	Rs 28, 761/-.

Amount in words: Rs.Twenty Eight Thousand Seven Hundred and Sixty One Only/-

Sign: \_\_\_\_\_

## Allowance for Equipment

Priyanka Devi  
A.S Rao Nagar , Sainakpuri  
HYDERABAD

Date: -10-03-22

**In favor of:** M/s. Serene Construction LLP  
**Project / Site:** Silver Oak Villas Part-III  
**Location:** Cherlapally

**Type of Work:** Tiles Laying Work  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards : Completed work: Floor Tiles & Bathroom Tiles Laying Work Completed in <b>Villa No 108, 135.</b> <b>Total amount = 1,43, 808/-.</b> Work Done from Date:10.04.22 To Date: 20.05.22	Rs 57, 524/-.

Amount in words: Rs.Fifty Seven Thousand Five Hundred and Twenty Four Only/-

Sign: \_\_\_\_\_

**Allowance for Labour Charges**

Priyanka Devi  
A.S Rao Nagar, Sainakpuri.  
HYDERABAD

Date: 10-03-22

**In favor of:** M/s. Serene Construction LLP  
**Project / Site:** Silver Oak Villas Part-III  
**Location:** Cherlapally

**Type of Work:** Tiles Laying Work  
**Towards:** Allowance For Labour Charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards : Completed work: Floor Tiles & Bathroom Tiles Laying Work Completed in <b>Villa No 108, 135.</b> <b>Total amount = 1,43, 808/-.</b> Work Done from Date:10.04.22 To Date: 20.05.22	Rs 57, 524/-.

Amount in words: Rs.Fifty Seven Thousand Five Hundred and Twenty Four Only/-

Sign: \_\_\_\_\_