


Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. – site bills register		10334		Date - site bills Register		08/07/2022	
Company Name:		MARK-UP		Site:		GHT	
Name of Contractor mewalal-dallo							
Nature of work tile work							
Work done		From Date		26/06/2022		To Date	
						08/07/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-612	01	31,018	NO	31,018		
2.	B-511	01	31,018	NO	31,018		
3.							
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				62,036		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08/07/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
08 JUL 2022
A. SURESH
PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description :		B Block Tiles laying work done flat details								
Prepared By:		A Suresh								
Date :		08 July 2022								
Name of the Contractor :		Mewalal Dallu								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Flat no B - 612	Flooring tile	1149.5	1.00	1.00	1.00	1149.50	Sft	1149.5	
	1715 Sft SUBA	SUBA 67%								
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1457.5	
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00	
	Kitchen room & Utility		190.0	1.00	1.00	1.00	190.00	Sft	190.00	
	Flat no B - 511	Flooring tile	1149.5	1.00	1.00	1.00	1149.50	Sft	1149.5	
	1715 Sft SUBA	SUBA 67%								
		Skirting	308.0	1.00	1.00	1.00	308.00	Sft	1457.5	
		Toilets	200.0	1.00	1.00	3.00	600.00	Sft	600.00	
	Kitchen room & Utility		190.0	1.00	1.00	1.00	190.00	Sft	190.00	

(Handwritten signature)



Estimate Sheet		MMR KOWKUR LLP		Approved by:			
Company Name:	Project:	GHT		Sign:			
work description:	Prepared By:	B Block Tiles laying work done flat details					
Contractor Name:	Date:	A Suresh		Work done to date :24-06-2022			
		Mewalal Dattu		work done from date :06-07-2022			
		8-Jul-2022		E=Sum of D			
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	B - 612						
	Flooring tile	1,458	Sft	13	18,948		
	Toilet Tiles	600.00	Sft	16	9,600		
	Kitchen & Utility tiles	190.00	Sft	13	2,470		
					31,018		
	B -511						
	Flooring tile	1,458	Sft	13	18,948		
	Toilet Tiles	600.00	Sft	16	9,600		
	Kitchen & Utility tiles	190.00	Sft	13	2,470		
					31,018		
						62,035	

APPROVED BY
08 JUL 2022
 A. SURESH
 PROJECT MANAGER

Bill For Consumable Charges

Mewalla. Dalluh
Flat no 37/93/45/1,
Madhra nagar,
Sanik puri, thirmalgiri
hyderabad, Telegana 500072

Date: 08-07 -2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- B Block Flat no 612 & 511 Tile laying work done, Total Amount is Rs :62,036/- Work Done from date:24-06-2022 To Date: 06-08-2022	Rs :12,407/-

Amount in words: Twelve Thousand Four hundred Seven Only/-



Sign: Mewalla.D

Bill For Hire Equipment Charges

Mewalla. Dalluh
Flat no 37/93/45/1,
Madhra nagar,
Sanik puri, thirmalgi
hyderabad, Telegana 500072


Date: 08-07-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Allowance For Hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- B Block Flat no 612 & 511 Tile laying work done. Total Amount is Rs :62,036/- Work Done from date:24-06-2022 To Date: 06-08-2022	Rs :24,814/-

Amount in words: Twenty Four thousand Eight hundred Fourteen Only/-



Sign: Meluh. Dall

Bill For Labour Charges

Mewalla. Dalluh
Flat no 37/93/45/1,
Madhra nagar,
Sanik puri, thirmalgi
hyderabad,Telegana 500072


Date: 08-07-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- :- B Block Flat no 612& 511 Tile laying work done. Total Amount is Rs :62,036/- Work Done from date:24-06-2022 To Date: 06-08-2022	Rs :24,814/-

Amount in words: Twenty Four Eight hundred Fourteen Only/-



Sign: Mewalla. Dalluh