


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		58		Date - site bills Register		06-07-22	
Company Name:		MRP LLP		Site:		N9h	
Name of Contractor Bhaskar Ganga							
Nature of work CIVIL							
Work done		From Date		To Date			
		10-6-22		03-07-22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Staircase - I	525	131/-	sft	6,825/-		
2.	Staircase - I	650	13/-	sft	8,450/-		
3.	Staircase - II	720	13/-	sft	9,360/-		
4.	Retaining wall Plaster	700	16/-	sft	11,200/-		
5.	Headroom brickwork	578	13/-	sft	7,514/-		
6.		187	13/-	sft	2,431/-		
7.	Headroom	374	16/-	sft	5,984/-		
8.	Plastering.	1156	16/-	sft	18,496/-		
9.							
10.							
11.	Total:				70,260/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 9/7/22.		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Bhaskar Ganga,
Address: Dera sahi Kashi nagar, Gajapati
Odisha

Date: 06.07.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: Civil work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Brick work and plastering work Total Amount = 70260/- Work done from date 10-6-22 to date: 03-07-2022	Rs. 28104/-

Amount in words: Twenty Eight thousand One hundred and four rupees only.

Sign: _____

Bill for Equipment Charges

Bhaskar Ganga,
Addres: Dera sahi Kashi nagar,Gajapati
Odisha

Date:06.07.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Civil work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Brick work and plastering work Total Amount =70260/- Work done from date 10-6-22 to date: 03-07-2022	Rs.28104/-

Amount in words: Twenty Eight thousand One hundred and four rupees only.

Sign: _____

Bill for Consumable Charges

Bhaskar Ganga,
Address: Dera sahi Kashi nagar, Gajapati
Odisha

Date: 06.07.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: Civil work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards completion of Brick work and plastering work Total Amount = 70260/- Work done from date 10-6-22 to date: 03-07-2022	Rs.14052/-

Amount in words: Fourteen thousand fifty two rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name: MRPLP
 Project: Nilgiri Heights
 Work Description: Civil work
 Contractor: Bharat Ganga
 Prepared By: Anil M
 Date: 06-07-2022

Approved by: Vijayraj

S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Staircase-I room brick work	Staircase-I room brick work	50.0	1.0	10.5	1.0	525.0	Sq	
			50.0	1.0	13.0	1.0	650.0	Sq	
2	Staircase-II room brick work	Staircase-II room brick work	36.0	1.0	10.0	2.0	720.0	Sq	
3	Retaining wall Plastering	Retaining wall plastering of north west curve	35.0	1.0	20.0	1.0	700.0	Sq	
4	Head room brick work	New office head room brick work	34.0	1.0	17.0	1.0	578.0	Sq	
			11.0	1.0	17.0	1.0	187.0	Sq	
5	Head room plastering	New office head room plastering work	11.0	1.0	17.0	2.0	374.0	Sq	
			34.0	1.0	17.0	2.0	1,156.0	Sq	

ESTIMATE SHEET							
Company Name:		MRP LLP	Approved by: Vijay raj				
Project:		Nilgiri Heights					
Work Description:		Civil work					
Contractor:		Bhaskar Ganjan					
Prepared By:		Anil M					
Date:		06-07-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Staircase-I room brick work	Staircase-I room brick work	525.0	Sq	13.00	6,825.00	
			650.0	Sq	13.00	8,450.00	
2	Staircase-II room brick work	Staircase-II room brick work	720.0	Sq	13.00	9,360.00	
3	Retaining wall Plastering	Retaining wall plastering at north west curve shape	700.0	Sq	16.00	11,200.00	
4	Head room brick work	New office head room brick work	578.0	Sq	13.00	7,514.00	
			187.0	Sq	13.00	2,431.00	
5	Head room plastering	New office head room plastering work	374.0	Sq	16.00	5,984.00	
			1156.0	Sq	16.00	18,496.00	
Total amount:						70,260.00	

5