


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		61	Date - site bills Register		11.07.22	
Company Name:		MRPLCP	Site:		NG4	
Name of Contractor <p align="center" style="font-size: 24px;">Choudary Prasad</p>						
Nature of work <p align="center" style="font-size: 24px;">Civil work.</p>						
Work done		From Date	20.06.22	To Date	08.07.22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Blouc-A-5,6,28.	4540	161-	Sqr	72,644/-	
2.	Upper Basement	7277	161-	Sqr	1,16,438/-	
3.	column, ceiling	11342	161-	Sqr	1,81,478/-	
4.	Plastering	1150	161-	Sqr	1,82,921/-	
5.		23281	0.50/-	Sqr	11,641/-	
6.						
7.						
8.				Extra 5' for	20,330/-	
9.				13'6" height		
10.						
11.	Total:				4,20,623/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		—		PO/WO date:		—
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 11/07/22		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

Choudary Prasad,
H.No - 325, Balaji Nagar
Hyderabad.

Date: 09.07.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 5,6,7,8 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement. Total Amount = 4,20,623/- Work done from date 20.06.2022 to 08.07.2022.	Rs.1,68,249/-

Amount in words: One Lakh Sixty Eight Thousand Two Hundred and Forty Nine Rupees Only.

Sign: _____

Bill for Consumables

Choudary Prasad,
H.No - 325, Balaji Nagar
Hyderabad

Date: 09.07.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 5,6,7,8 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement. Total Amount = 4,20,623/- Work done from date 20.06.2022 to 08.07.2022.	Rs. 84,125/-

Amount in words: Eighty Four Thousand One Hundred and Twenty Five Rupees Only.

Sign: _____

Bill for Equipment Allowance

Choudary Prasad,
H.No - 325, Balaji Nagar
Hyderabad

Date: 09.07.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 5,6,7,8 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement. Total Amount = 4,20,623/- Work done from date 20.06.2022 to 08.07.2022.	Rs. 1,68,249/-

Amount in words: One Lakh Sixty Eight Thousand Two Hundred and Forty Nine Rupees Only.

Sign: _____

Block - A - Flat No - 5,6,7,8 - Upper Basement Columns and Ceiling 2 coats Plastering Work

ESTIMATE SHEET							
Company Name:		MRPLLP	Prepared by:		Vijay Raj		
Project:		Nilgiri Heights					
Work Description:		Block - A - Flat No - 5,6,7,8 - Upper Basement Columns and Ceiling 2 coats Plastering Work					
Contractor Name:		Choudary Prasad					
Date:		09-07-2022					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Flat No - 5,6,7,8 - Upper Basement Columns and Ceiling 2 coats Plastering Work						
1	Block - A - Flat No - 5,6,7,8 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement @ 13'0" Height	Columns - 2	4540	Sft	16.00	72644	
		Beams Area - 2	7277	Sft	16.00	116438	
		Slab Area - 2	11342	Sft	16.00	181478	
		South Retaining Wall	1150	Sft	16.00	18392	
		Hacking	23281	Sft	0.50	11641	
			Total Amount				400593
							20030
							420623
	Amount in words :- Four Lakhs Twenty Thousand Six Hundred and Twenty Three Rupees Only						

Block - A - Flat No - 5,6,7,8 - Upper Basement Columns and Ceiling 2 coats Plastering Work

MEASUREMENT SHEET									
Company Name:		MRPLLP	Prepared by:		Vijay Raj				
Project:		Nilgiri Heights							
Work Description:		Block - A - Flat No - 5,6,7,8 - Upper Basement Columns and Ceiling 2 coats Plastering Work							
Contractor Name:		Choudary Prasad							
Date:		09-07-2022							
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
	Block - A - Flat No - 5,6,7,8 - Upper Basement Columns and Ceiling 2 coats Plastering Work								
1	Block - A - Flat No - 5,6,7,8 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement	Columns - 2	4,540.26	1.00	1.00	1.00	4,540.26	Sft	4,540.26
		Beams Area - 2	7,277.40	1.00	1.00	1.00	7,277.40	Sft	7,277.40
		Slab Area - 2	11,342.37	1.00	1.00	1.00	11,342.37	Sft	11,342.37
		South Retaining Wall	121.00	1.00	9.50	1.00	1,149.50	Sft	1,149.50
		Hacking	23,281.03	1.00	1.00	1.00	23,281.03	Sft	23,281.03