

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1269		Date - site bills Register		19/09/2022	
Company Name:		MPL		Site:		MFP	
Name of Contractor A. Basha							
Nature of work Painting work							
Work done		From Date		10/01/2022		To Date	
						17/09/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Painting for Slab						
2.	VRF Slabs.	13,575.00	1.00	M ²	13,575.00		
3.							
4.							
5.							
6.							
7.	Add 18% GST				2443.00		
8.							
9.							
10.							
11.	Total:				16,019.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Earlier we have sent invoice + 1 st + 2 nd coat painting Rs- 5.75/- But, as per circular total for slab is Rs-6.75/-, i.e. 6.75 - 5.75 = 1.00 Rs/- we are sending now.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19/09/2022		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MPL	Prepared by:		R.Ashok		
Project:		May Flower Platinum					
Work Description:		Painting for Duct VFR Slabs					
Contractor Name:		A.Basha					
Date:		19.07.2022					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Painting for Duct VFR Slabs		13,575.49	Sft	1.00	13,575.49	
						Amount	13,575.49
						GST 18%	2,443.59
						Total Amount	16,019.07
		Amount in words :- Sixteen Thousand and Nineteen Rupees Only					

MEASUREMENT SHEET										
Company Name:	MPL	Prepared by:	R.Ashok							
Project:	May Flower Platinum									
Work Description:	Painting for Duct VFR Slabs									
Contractor Name:	A.Basha									
Date:	19.07.2022									
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head	
1	Painting for Duct VFR Slabs									
		A1 & A2	7.75	2.50	2.00	10.00	387.50	Sft		
		A3 & Clubhouse	10.33	5.33	2.00	10.00	1,101.18	Sft		
		A4 & A5	10.33	5.33	2.00	10.00	1,101.18	Sft		
		A6 & A7	10.33	5.33	2.00	10.00	1,101.18	Sft		
		A8 & B5	10.33	5.33	2.00	10.00	1,101.18	Sft		
		B5 & B4	10.33	5.33	2.00	10.00	1,101.18	Sft		
		B1 & Clubhouse	12.91	5.33	2.00	10.00	1,376.21	Sft		
		B2 & C1	10.33	5.33	2.00	10.00	1,101.18	Sft		
			5.00	4.00	2.00	10.00	400.00	Sft		
			5.00	4.00	2.00	10.00	400.00	Sft		
		C5 & C6	10.33	5.33	2.00	10.00	1,101.18	Sft		
		C4 & C5	10.33	5.33	2.00	10.00	1,101.18	Sft		
		C2 & C3	10.33	5.33	2.00	10.00	1,101.18	Sft		
		C1 & C2	10.33	5.33	2.00	10.00	1,101.18	Sft		
							Total Quantity		13,575.49	