



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10449		Date - site bills Register		03/08/2022	
Company Name:		mmrk-llp		Site:		GHT	
Name of Contractor		G. MANNANW					
Nature of work		Earth work					
Work done		From Date		20/06/2022		To Date	
						10/07/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Subsurface	2566	9	CU	23094		
2.	Drainage	1261	1	CU	1261		
3.	excavation						
4.	Backfill						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				24,335		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 03/08/2022		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Bill for Labourcharges

G Mannyam
Plot no 105
Bank colony i
Mallapur ,RR Districit,Telengana500076

Date: 03-08-2022

In favor of: MMR Kowkur realty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc. Works
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Subsurface drainage line excavation work done Total Amount is Rs :24,335/- Work Done from date:20-05-2022 to date 10-07-2022	Rs :9734/-

Amount in words: Nine Thousand Seven Hundred Thirty Four Only/-

Sign: Mannyam



Bill for Hire Equipment charges
G Mannyam
Plot no 105
Bank colony i
Mallapur ,RR Districit,Telengana500076

Date: 03-08-2022

In favor of: MMR Kowkur realty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc. Works
Towards: Allowance For Hire Equipment Charges


S No.	Description	Amount
1.	Brief description of work done: Towards:-Subsurface drainage line excavation work done Total Amount is Rs :24,335/- Work Done from date:20-05-2022 to date 10-07-2022	Rs :9734/-

Amount in words: Nine Thousand Seven Hundred Thirty Four Only/-


Sign: Manni



Measurement Sheet									
Company Name:		MMR Kowkur Ilp							
Project:		GHT							
Description :		Sub surface Drange line excavation details							
Prepared By:		A Suresh							
Date :		03 August 2022							
Name of the Contractor :		G Mannyam							
A	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Excavation		Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1		Mud sump	5	5	5	2	250	Cft	
		Sub Surface drainage Trunch	474	4	1	1	1896	Cft	
		Drain pipe Trunch	40	1	1	6	240	Cft	
			30	1	1	6	180	Cft	
2		Back fill Trunch	473	1	2	1	946	Cft	2,566
			180	1	2	1	315	Cft	
								Cft	1,261


10 6 AUG 2022
 A. SURESH
 PROJECT MANAGER

Estimate Sheet						Approved by:		
Company Name:		MMRK LLP				Sign:		
Project:		GHT						
work description:		Sub surface Drange line excavation details						
Prepared By :		A Suresh				Work done to date : 20-05-2022		
Contractor Name :		G Mannyam				work done from date : 10-07-2022		
Date:		03-08-2022						
		A				E=Sum of D		
S No.	Item Description	Quantity	Units	Rate	D=AxC Amount	Item Head Total	Remarks	
1	Excavation	2,566	Cft	9.0	23,094			
2	Back Filling	1,261	Cft	1	1,261			
						24,355.00		


 APPROVED BY
 06 AUG 2022
 A. SURESH
 PROJECT MANAGER

Bill for Consumable charges
G Mannyam
Plot no 105
Bank colony i
Mallapur ,RR Districit,Telengana500076

Date: 03-08-2022

In favor of: MMR Kowkur realty LLP
Project / Site: GHT
Location: Kowkur

Type of Work: Misc. Works
Towards: Allowance For Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Subsurface drainage line excavation work done Total Amount is Rs :24,335/- Work Done from date:20-05-2022 to date 10-07-2022	Rs4,867/-

Amount in words: Four Thousand Eight Hundred Sixty Seven Only/-

Sign: Mannyam

