


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		67	Date - site bills Register		09-08-22	
Company Name:		MRPLLP	Site:		NGH	
Name of Contractor						
Choudary prasad						
Nature of work						
Civil work						
Work done		From Date	10/7/22	To Date	8/8/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Block-A-1,2,3,9	4540	161-	Sq	72,644/-	
2.	Upper Balcony	7272	161-	Sq	1,16,438/-	
3.	plastering	11342	161-	Sq	1,81,478/-	
4.		1150	161-	Sq	18,592/-	
5.	Handy	28281	0.50/-	Sq	11,641/-	
6.					31,641	
7.	Extra 05%		-		20,030/-	
8.						
9.						
10.						
11.	Total:				4,20,623/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		-		PO/WO date:		-
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 9/8/22		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Equipment Allowance

Choudary Prasad,  
H.No - 325, Balaji Nagar  
Hyderabad

Date: 09.08.2022.

In favor of: MRPLLP.  
Project / Site: Nilgiri Heights.  
Location: Pocharam.  
Type of Work: Civil Works.  
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1,2,3,9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement. Total Amount = 4,20,623/- Work done from date 10.07.2022 to 08.08.2022	Rs. 1,68,249/-

Amount in words: One Lakh Sixty Eight Thousand Two Hundred and Forty Nine Rupees Only.

Sign: \_\_\_\_\_

**Bill for Consumables**

Choudary Prasad,  
H.No - 325, Balaji Nagar  
Hyderabad

Date: 09.08.2022.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Civil Work.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1,2,3,9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement. Total Amount = 4,20,623/- Work done from date 10.07.2022 to 08.08.2022.	Rs. 84,125/-

Amount in words: Eighty Four Thousand One Hundred and Twenty Five Rupees Only.

Sign: \_\_\_\_\_

1,2,3,9  
Block - A - Flat No - ~~557B~~ - Upper Basement Columns and Ceiling 2 coats Plastering Work

ESTIMATE SHEET							
Company Name:		MRP LLP	Prepared by:		Vijay Raj		
Project:		Nilgiri Heights					
Work Description:		Block - A - Flat No - 1,2,3,9 - Upper Basement Columns and Ceiling 2 coats Plastering Work					
Contractor Name:		Choudary Prasad					
Date:		09-08-2022					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Block - A - Flat No - 1,2,3,9 - Upper Basement Columns and Ceiling 2 coats Plastering Work						
1	Block - A - Flat No - 1,2,3,9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement @ 130" Height	Columns - 2 Beams Area - 2 Slab Area - 2 South Retaining Wall	4540 7277 11342 1150	SN SN SN SN	16.00 16.00 16.00 16.00	72644 116438 181478 18392	
		Hacking	23281	SN	0.50	11641	
		Total Amount					400593
		Extra 5% for 130" Height Slab Plastering					20030
		Total Amount					420623
Amount in words :- Four Lakhs Twenty Thousand Six Hundred and Twenty Three Rupees Only							

h

1.2.3.9  
Block - A - Flat No - 5B/28 - Upper Basement Columns and Ceiling 2 coats Plastering Work

MEASUREMENT SHEET										
Company Name:		MRP LLP			Prepared by:			Vijay Raj		
Project:		Nilgiri Heights								
Work Description:		Block - A - Flat No - 1.2.3.9 - Upper Basement Columns and Ceiling 2 coats Plastering Work								
Contractor Name:		Choudary Prasad								
Date:		09-08-2022								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head	
1	Block - A - Flat No - 1.2.3.9 - Columns, Ceiling and Retaining Wall Internal Plastering Work in Upper Basement @ 130" Height	Columns - 2 Beams Area - 2 Slab Area - 2 South Retaining Wall	4,540.26 7,277.40 11,342.37 121.00	1.00 1.00 1.00 1.00	1.00 1.00 1.00 9.50	1.00 1.00 1.00 1.00	4,540.26 7,277.40 11,342.37 1,149.50	Sft Sft Sft Sft	4,540.26 7,277.40 11,342.37 1,149.50	
		Hacking	23,281.03	1.00	1.00	1.00	23,281.03	Sft	23,281.03	