


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1312		Date - site bills Register		27/08/2022	
Company Name:		MFP		Site:		MFP	
Name of Contractor		Priyanka Devi					
Nature of work		Granite work					
Work done		From Date		04/08/2022		To Date	
						12/08/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Clubhouse Canteen						
2.	& Bai Canteen						
3.	granite ceiling	65.00	8.00	Sq	520.00		
4.	granite floor	65.00	18.00	Sq	1,170.00		
5.	Chamfering	77.00	25.00	Rp	1,925.00		
6.	wall tiles	217.87	20.00	Sq	4,357.00		
7.	B&C-Blocks Carricks						
8.	wall & Tiles	755.00	17.00	Sq	12,832.00		
9.							
10.							
11.	Total:					20,824.00/-	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/8/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour charges

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date :27-08-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Granite Works
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse cafeteria and bar counter granite and wall tiles fixing work. Total amount = Rs.20,824.00/- Work done from date 04-08-2022 to 12-08-2022	Rs. 8,329.00/-

Amount in Words: Eight Thousand Three Hundred and Twenty Nine Rupees Only.

Sign: _____

Bill for Equipment Allowance

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date :27-08-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Granite Works
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse cafeteria and bar counter granite and wall tiles fixing work. Total amount = Rs.20,824.00/- Work done from date 04-08-2022 to 12-08-2022	Rs. 8,329.00/-

Amount in Words: Eight Thousand Three Hundred and Twenty Nine Rupees Only.

Sign: _____

Bill for Consumables

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date :27-08-2022

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Granite Works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Clubhouse cafeteria and bar counter granite and wall tiles fixing work. Total amount = Rs.20,824.00/- Work done from date 04-08-2022 to 12-08-2022	Rs. 4,164.00/-

Amount in Words: Four Thousand One Hundred and Sixty Four Rupees Only.

Sign: _____

MEASUREMENT SHEET									
Company Name:		MPL		Prepared by:		R.Ashok			
Project:		May Flower Platinum							
Work Description:		Clubhouse Cafeteria and Bar counter							
Contractor Name:		Priyanka Devi							
Date:		27.08.2022							
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
Clubhouse Cafeteria and Bar counter									
1	Granite cutting work	Clubhouse Cafeteria counter	11.50	2.00	1.00	1.00	23.00	Sft	
		Clubhouse Bar counter	10.50	2.00	1.00	2.00	42.00	Sft	65.00
2	Granite fitting work	Clubhouse Cafeteria counter	11.50	2.00	1.00	1.00	23.00	Sft	
		Clubhouse Bar counter	10.50	2.00	1.00	2.00	42.00	Sft	65.00
3	Chamfering	Clubhouse Cafeteria counter	27.00	1.00	1.00	1.00	27.00	Rft	
		Clubhouse Bar counter	25.00	1.00	1.00	2.00	50.00	Rft	77.00
4	Wall Tiles	Clubhouse Cafeteria counter	16.00	1.00	2.50	1.00	40.00	Sft	
		Clubhouse Bar counter	10.41	1.00	3.50	2.00	72.87	Sft	
			14.00	1.00	7.50	1.00	105.00	Sft	217.87
5 B&C-Block Corridors Wall & Floor Tiles									
		6th floor	15.00	1.00	4.00	3.00	180.00	Sft	
			10.00	10.00	1.00	1.00	100.00	Sft	
		9th floor	10.00	1.00	4.00	2.00	80.00	Sft	
			10.00	8.00	1.00	3.00	240.00	Sft	
		10th floor	10.00	1.00	4.00	2.00	80.00	Sft	
			8.00	9.50	1.00	1.00	76.00	Sft	756.00

