

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		73	Date - site bills Register		03-09-22		
Company Name:		MRP LLP	Site:		NH		
Name of Contractor <i>SVC Construction</i>							
Nature of work <i>Ceiling work</i>							
Work done		From Date	05-08-22	To Date	27-08-22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	<i>Block-A</i>						
2.	<i>Column-5</i>	5.17152	46.401	sqft	2,40,232/-		
3.	<i>3rd floor consud</i>						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				2,40,232/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks : <i>work completed.</i>							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: <i>03/09/2022</i>		Date:		Date:			
Sign: <i>[Signature]</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 01.09.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A -Flat No - 1,2,3,5,6,7,8,9 - 3rd Floor Columns (Column - 5) Work - Centering, Rodbending,Concreting Works. Total Amount = 2,40,236/- Work done from date 05.08.2022 to 27.08.2022	Rs. 1,92,188/-

Amount in words: One Lakh Ninety Two Thousand One Hundred and Eighty Eight Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 01.09.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No - 1,2,3,5,6,7,8,9 - 3rd Floor Columns (Column - 5) Work - Centering, Rodbending, Concreting Works. Total Amount = 2,40,236/- Work done from date 05.08.2022 to 27.08.2022	Rs. 48,048/-

Amount in words: Forty Eight Thousand and Forty Eight Rupees Only.

Sign: _____

Block - A - Columns - 3 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET									
Company Name:		MRPLLP			Prepared by:			Vijay Raj	
Project:		Nilgiri Heights							
Work Description:		Block - A - Columns - 5 (3rd floor Columns) - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		01-09-2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
1	Block - A - Columns - 5 3rd Floor Columns	Column - 5	5,177.52	Sft	46.40	2,40,236.93			
				Total Amount			2,40,236.93		
Amount in words :- Two Lakh Forty Thousand Two Hundred and Thirty Six Rupees Only									

4.

Block - A - Columns - 3 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET									
Company Name:	MRPLLP			Prepared by:	Vijay Raj				
Project:	Nilgiri Heights								
Work Description:	Block - A - Columns - 5 (3rd floor Columns) - Centering, Rodbending and Concreting Works								
Contractor Name:	SVC Constructions								
Date:	01-09-2022								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	Block - A - Columns - 5 (3rd floor Columns) - Centering, Rodbending and Concreting Works		A	B	C				
	1 Block - A - Columns - 5 3rd Floor Columns	C1 (9' x 18')	4.50	1.00	8.16	5.00	183.60	SH	
		C1A (9' x 18')	4.50	1.00	8.16	2.00	73.44	SH	
		C2 (9' x 21')	5.00	1.00	8.16	8.00	326.40	SH	
		C2A (9' x 21')	5.00	1.00	8.16	6.00	244.80	SH	
		C2B (9' x 21')	5.00	1.00	8.16	7.00	285.60	SH	
		C3 (9' x 24')	5.50	1.00	8.16	2.00	89.76	SH	
		C3A (9' x 24')	5.50	1.00	8.16	4.00	179.52	SH	
		C4 (9' x 30')	6.50	1.00	8.16	15.00	795.60	SH	
		C4A (9' x 30')	6.50	1.00	8.16	14.00	742.56	SH	
		C4B (9' x 30')	6.50	1.00	8.16	19.00	1,007.76	SH	
		C4C (9' x 30')	6.50	1.00	8.16	2.00	106.08	SH	
		C5 (9' x 36')	7.50	1.00	8.16	2.00	122.40	SH	
		C5A (9' x 36')	7.50	1.00	8.16	4.00	244.80	SH	
		C5B (9' x 36')	7.50	1.00	8.16	2.00	122.40	SH	
		C8 (9' x 42')	8.50	1.00	8.16	4.00	277.44	SH	
		C6A (9' x 42')	8.50	1.00	8.16	2.00	138.72	SH	
		C7 (9' x 15')	4.00	1.00	8.16	5.00	163.20	SH	
		C8 (9' x 18')	4.50	1.00	8.16	2.00	73.44	SH	
									5.17752