

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1454		Date - site bills Register		3/9/22	
Company Name:		MRMLP		Site:		GMR	
Name of Contractor							
SBM Centring Contractors							
Nature of work							
RCC							
Work done		From Date		1/7/22		To Date	
						28/8/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Driveway						
2.	Southside						
3.	11'4"6" c block						
4.	Beams	2590	40	sft	103583		
5.	Slab	5493	40	sft	219728		
6.	Column	992	40	sft	39660		
7.							
8.	Adding 1% for lifting charges				58075		
9.	for too				1		
10.							
11.	Total:				4,21,045		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All works done							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 3/9/22		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, temporary civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for masonry jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MR Mallapur LLP	Project:		Gulmohar Residency	Approved by:		Rampurasad	
Work Description:		RCC	Contractor Name:		SBM Centring contractors	Sign:			
Prepared By:		D. Nagendar	Date:		20.08.22				
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Driveway slab 1146" lvl south side of C block	Beams	22.00	2.75	1.00	5.00	303	sft	
			28.50	2.75	1.00	2.00	157	sft	
			11.00	2.75	1.00	1.00	30	sft	
			59.00	5.00	1.00	1.00	295	sft	
			59.00	2.75	1.00	1.00	162	sft	
			19.00	2.75	1.00	5.00	261	sft	
			51.75	5.00	1.00	1.00	259	sft	
			26.00	5.00	1.00	2.00	260	sft	
			20.25	2.75	1.00	1.00	56	sft	
			18.50	2.75	1.00	2.00	102	sft	
			21.50	2.75	1.00	2.00	118	sft	
			33.50	2.75	1.00	1.00	92	sft	
			30.00	5.00	1.00	2.00	300	sft	
			19.50	5.00	1.00	2.00	195	sft	
							2590	sft	2590
2	slab		18.00	24.00	1.00	1.00	432	sft	
			39.00	26.25	1.00	1.00	1024	sft	
			82.75	21.25	1.00	1.00	1758	sft	
			86.00	26.50	1.00	1.00	2279	sft	
							5493	sft	5493
3	Column		6.00	1.00	8.00	8.00	384	sft	
			6.00	1.00	6.75	15.00	608	sft	
							992	sft	992

Allowance for Consumables

SBM centring contractors
Chekripuram
Hyderabad

Date: 03.9.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards RCC work for driveway slab lvl 114'6" at south side of C block . Total Amount = 421045/- Work done from date 01.7.2022 to date 28.08.2022	Rs.84209/-

Amount in words: Eighty four thousand two hundred nine Rupees Only.

Sign: Ch. Mallapur

Allowance for Equipment

SBM centring contractors
Chekripuram
Hyderabad

Date: 03.9.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC
Towards: Allowance for equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards RCC work for driveway slab lvl 114'6" at south side of C block . Total Amount = 421045/- Work done from date 01.7.2022 to date 28.08.2022	Rs.168418/-

Amount in words: One lakh sixty eight thousand four hundred eighteen Rupees Only.

Sign: Ch. Mallapuram

Allowance for Labour charges

SBM centring contractors
Chekripuram
Hyderabad

Date: 03.9.2022

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: RCC
Towards: Allowance for labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards RCC work for driveway slab lvl 114'6" at south side of C block . Total Amount = 421045/- Work done from date 01.7.2022 to date 28.08.2022	Rs.168418/-

Amount in words: One lakh sixty eight thousand four hundred eighteen Rupees Only.

Sign: Ch. Mallapur