

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1054.	Date - site bills Register		07/09/22
Company Name:		MHPLSOV	Site:		SOV-III
Name of Contractor		Babappa			
Nature of work		Painting work			
Work done		From Date	01/9/22	To Date	6/9/22
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount
1.	1st coat ACE				
2.	Painting work done		18,683/-	sft	18,683/-
3.	Threaty & Arch				
4.	& 991A flat				
5.	west & south wall				
6.					
7.					
8.					
9.					
10.					
11.	Total:				18,683/-
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	
PO/WO no.				<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO date:					
Remarks :					
Approved by Project Manager		Approved by Design Team		Approved by M.D.	
Date: 06 SEP 2022		Date:		Date:	
Sign: K. PURSHOTHAM		Sign:		Sign:	

Notes: 1. Project Manager to be given bills within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name: Modi Housing Pvt.Ltd sov-3

Project: Silver Oak Villas-2

Work Description: Painting work

Name of the Contractor: Basappa

Prepared By: J Kiran Kumar

Date: 02-09-2022

Approved by:  
Sign:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	1 coat ACE pairing work	Main road sidd amply theater compound wall	5377.50	sft	3.00	16132.50	
		Arch pillars					
		Arch bottom					
		wall near arch					
		security room and weating room out side					
		Near security room north compound wall					
		vno1-10 north side compound wall					
		v no1-club hose north compnd wall					
		Club house in side compound wall					
2	1 coat apex paint	External side of 991A flat west and south walls	160.00	sft	3.00	480.00	
3	Tractor emulsion 2 coats	For 991A bed rooms dark colours	414.00	sft	5.00	2070.00	
		Total Amount in words:Eighteen Thousand, Six hundred and Eighty three rupes					
		Total Amount					18683

APPROVED BY  
06 SEP 2022  
K. PURUSHOTHAM  
Project Manager (Silver Oak Villas-2, Part-III)



## MEASUREMENT SHEET

Company Name: Modi Housing Pvt.Ltd - sov-3

Project: Silver Oak Villas-2

Work Description: Painting work

Name of the Contractor: Basappa

Prepared By: J.kiran kumar

Date: 02-09-2022

Approved by:

Sign:

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	1 coat ACE painting work	Main road side amply theater compound wall	210.00	1.00	4.00	1.00	840.00	sft	
		Arch pillars	8.00	1.00	20.00	2.00	320.00	sft	
		Arch bottom	24.00	5.00	1.00	1.00	120.00	sft	
		wall near arch	15.00	20.00	1.00	1.00	300.00	sft	
		security room and waiting room out side	40.00	1.00	9.00	1.00	360.00	sft	
		Near security room north compound wall	15.00	1.00	6.00	3.00	270.00	sft	
		vno1-10 north side compound wall	99.00	1.00	4.50	1.00	445.50	sft	
		v no 11-club house north compound wall	158.00	1.00	4.00	1.00	632.00	sft	
		Club house in side compound wall	60.00	1.00	4.50	2.00	540.00	sft	
			30.00	1.00	4.50	2.00	270.00	sft	
		Club house arch pillars east and west side	20.00	5.00	1.00	8.00	800.00	sft	
		club hose arch	30.00	5.00	1.00	2.00	300.00	sft	
		Near appart ment	15.00	1.00	6.00	2.00	180.00	sft	5377.50
2	1 coat apex paint	External side of 991A flat west south wall	10.00	1.00	12.00	1.00	120.00	sft	
			20.00	1.00	2.00	1.00	40.00	sft	160.00
3	Tractor emulsion 2 coats	For 991A bed rooms dark colours	23.00	1.00	9.00	2.00	414.00	sft	414.00