

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

<b>Sl. No. -- site bills register</b>		- 1476 -	<b>Date - site bills Register</b>		14/9/22		
<b>Company Name:</b>		MRMIIP	<b>Site:</b>		GMR		
<b>Name of Contractor</b> Rekha Pandey							
<b>Nature of work</b> Plastered civil							
<b>Work done</b>		<b>From Date</b>	4/2/8.22	<b>To Date</b>	6.9.22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Diversity						
2.	slab 4/6/18 EC						
3.	blocks						
4.	slab	6530	15/-	S/F	104,481/-		
5.	beams	682	15/-	S/F	10,910/-		
6.	columns	1170	15/-	S/F	18,720/-		
7.	C-blocks south side						
8.	slab	1728	15/-	S/F	27,643/-		
9.	beams	183	15/-	S/F	2,922/-		
10.	columns	270	15/-	S/F	4,320/-		
11.	<b>Total:</b>				1,68,996/-		
<b>Bill required</b>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		<b>GST bill required</b>		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
<b>Measurement &amp; estimate sheet:</b>		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		<b>Measurement &amp; estimate sheet:</b>		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
<b>PO/WO no.</b>				<b>PO/WO date:</b>			
<b>Remarks :</b>							
<b>Approved by Project Manager</b>		<b>Approved by Design Team</b>		<b>Approved by M.D.</b>			
<b>Date:</b>		14/9/22		<b>Date:</b>		<b>Date:</b>	
<b>Sign:</b>		[Signature]		<b>Sign:</b>		<b>Sign:</b>	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MRMallapuri LP		Approved by:		Ram prasad							
Project:		Gulmohar Residency		Sign:									
Work Description:		Gulmohar Residency											
Contractor Name:		Drive way slab (slab-3) Between B&C blocks Upper basement plastering work done.											
Prepared By:		Rekha Pandey											
Date:		30.08.22											
S No.		Item Head		Item Description		Quantity		Units		Rate		Amount	
1		Drive way slab Between B&C blocks		plastering work		6,530		Sft		16		1,04,481	
		Slab		Slab Area		682		Sft		16		10,910	
		Beams		Columns		1170		Sft		16		18,720	
2		Drive way plastering at C-block south		side at 144'3" LVL		1728		Sft		16		27,643	
				Beams		183		Sft		16		2,922	
				Columns		270		Sft		16		4,320	
				<b>Total</b>								<b>1,68,995</b>	

**Measurement Sheet**

Company Name:	MRMallapurLLP	Approved by:	Ram prasad					
Project:	Gulmohar Residency	Sign:						
Work Description:	Drive way slab (slab-3) Between B&C blocks Upper basement plastering work done.							
Contractor:	Rekha Pandey							
Prepared By:	Madhan							
Date:	30.08.22							
S No.	Item Head	Item Description	A	B	C	D	E = AxBxCxD	F
	1 Drive way slab Between B&C blocks		Length	Width	Height	Nos	Quantity	Units
	Slab	Slab Area	44.5	29.16	1.00	1.00	1298	Sft
			89.75	46.58	1.00	1.00	4181	Sft
			33.66	31.25	1.00	1.00	1052	Sft
						<b>Total</b>	<b>6530</b>	<b>Sft</b>
	Beams	Beams						
		(Horizontal)						
		Q1 to Q6	30.25	2.5	1.00	4.00	76	Sft
		Q8 to Q14	46.58	2.5	1.00	8.00	116	Sft
		Q16 to Q20	29.25	2.5	1.00	4.00	73	Sft
		(Vertical)						
			166.66	2.5	1.00	2.00	417	Sft
						<b>Total</b>	<b>682</b>	<b>Sft</b>
	Columns	Columns						
			6.00	1.00	7.50	26.00	1170	Sft
						<b>Total</b>	<b>8382</b>	<b>Sft</b>
	2 Drive way plastering at C-block south							
	side at 144'3" LVL	Slab Area	72.5	23.83	1.00	1.00	1728	Sft
		Beams	22.83	2.00	1.00	4.00	183	Sft
		Columns	4.00	1.00	7.50	9.00	270	Sft
						<b>Total</b>	<b>2180</b>	<b>Sft</b>

Bill for Labour Charges

Rekha pandey,  
Hyderabad.

Date: 14.09.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Plastering work done.  
**Towards:** Allowance for Labour Charge.

S No.	Description	Amount
1.	Brief description of work done: Towards Plastering work done at B&C between drive way slab upper basement area and C-block south side drive way area. Total Amount = 1,68,995/- Work done from date : 02.08.22 to 06.09.22	Rs.67,598/-

Amount in words: Sixty Seven Thousand Five Hundred and Ninety Eight Rupees Only.

Sign: \_\_\_\_\_

*Kailesh*

**Bill for Equipment Allowance**  
Rekha pandey,  
Hyderabad.

Date: 14.09.22

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Plastering work done.  
**Towards:** Bill for Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done: Towards Plastering work done at B&C between drive way slab upper basement area and C-block south side drive way area. Total Amount = 1,68,995/- Work done from date : 02.08.22 to 06.09.22	Rs.67,598/-

Amount in words: Sixty Seven Thousand Five Hundred and Ninety Eight Rupees Only.

Sign: \_\_\_\_\_

*Rekha*

**Allowance for Consumables**  
Rekha pandey,  
Hyderabad.

Date: 14.09.22

**In favor of:** MRMallapurLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Plastering work done.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Plastering work done at B&C between drive way slab upper basement area and C-block south side drive way area. Total Amount = 1,68,995/- Work done from date : 02.08.22 to 06.09.22	Rs. 33,799/-

Amount in words: Thirty Three Thousand Seven Hundred and Ninety Nine Rupees Only.

Sign: \_\_\_\_\_

*Rekha Pandey*