




Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		10491		Date - site bills Register		20/09/2022	
Company Name:		MORK-UP		Site:		GHT	
Name of Contractor		Abudd Gandeer					
Nature of work		False Ceiling work					
Work done		From Date		10/8/2022		To Date	
						16/09/2022	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False Ceiling work	1233	39	Sqft	48,087		
2.							
3.	Platno 712	37	25	NO	925		
4.	Light ceiling						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				49,012		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		87005		PO/WO date:		19/7/2022	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/09/2022		Date:		Date:			
Sign: 		Sign:		Sign:			


Notes: 1. This advice must be given within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Estimate Sheet							
Company Name:		MMR KOWKUR LLP			Approved by:		
Project:		GHT			Sign:		
work description:		False ceiling work done flat details					
Prepared By :		A Suresh					
Contractor Name :		Abdul Quadeer			Work done to date : 10-8-2021		
Date:		20-Sep-2022			work done from date : 16-09-2022		
		A			D=AxC E=Sum of D		
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Plane False Ceiling	1,233	Sft	39	48,087		
2							
3	LED Bulbs Holes Cutting	37	Nos	25	925		
4							
5						49,012	


 APPROVED BY
20 SEP 2022
 A SURESH
 PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description :		False ceiling work done flat details								
Prepared By:		A Suresh								
Date :		20 September 2022								
Name of the Contractor :		Abdul Qadeer								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head	Remarks
1	Flat no712	Desgin False ceiling								
		Hall	33	11	1	1	363	Sft		
		vertical	14	4	1	1	56	Sft		
			6	7	1	1	42	Sft		
			5	4	1	1	20	Sft		
			2	4	1	1	8	Sft		
		Master bedroom	13	11	1	1	143	Sft		
			5	6	1	1	30	Sft		
		vertical	9	2	1	1	18	Sft		
			7	4	1	1	28	Sft		
			5	2	1	1	10	Sft		
		Childred bedroom	11	12	1	1	132	Sft		
			8	2	1	1	16	Sft		
			7	2	1	1	14	Sft		
			6	4	1	1	24	Sft		
		lobby	11	3	1	1	33	Sft		
			6	5	1	1	30	Sft		
		guest bedroom	11	12	1	1	132	Sft		
			8	2	1	1	16	Sft		
			7	2	1	1	14	Sft		
			6	4	1	1	24	Sft		
		toilet	8	5	1	2	80	Sft		
									1,233	


20 SEP 2022
 A. SURESH
 PROJECT MANAGER