

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		694		Date - site bills Register		22/9/22	
Company Name:		GVRC		Site:		Innapolip	
Name of Contractor		M. Lalitha.					
Nature of work		Painting					
Work done		From Date		To Date			
		01-09/22		07/09/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Atrium						
2.	Columns	1585	4	sft	6340		
3.	Beams	5592	4	sft	22368		
4.	ceiling	15045	4	sft	60180		
5.	walls	1068	4	sft	4272		
6.	2727 South wall	1989	4	sft	7956		
7.							
8.							
9.							
10.							
11.							
Total:					1,11,227		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: <i>Mallu</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		GVRC		Approved By		Madhu .T			
Project:		Innopolis				Nadhu			
Work Description:		Painting							
Name of the Contractor		Malitha							
Prepared By		Md.salman							
work date		1-9-2022 to 17-9-2022							
Bill Date:		19-09-2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Atrium	column 2(primer+1coat paint)	1585	sft	4	6340			
2	Atrium	beams (primer+1 coat paint)	5592	sft	4	22368			
3	Atrium	slab ceiling (primer+1 coat paint)	15045	sft	4	60180			
4	Atrium	wall (primer+1 coat paint)	1068	sft	4	4272			
5	Atrium	2727 wall(primer +1coat paint)	1989	sft	4	7956	1,01,116.00		
Note: Add 10% extra becoz site is far							10111		
<b>Grand Total</b>							<b>1,11,227.00</b>		

*Salman*



MEASUREMENT SHEET

MEASUREMENT SHEET		Approved By		Madhu T		G= Sum of E		
Company Name	Project	Sign						
Work Description	Name of the Contractor							
Prepared By	Bill Date							
S.No	Item Head	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F units	G= Sum of E
1	ATTRIUM	columns c2						
		c1						
		C2	5.0	1.0	11.5	8.0	459.2	SFT
		C3	7.0	1.0	11.5	3.0	241.1	SFT
		C4	4.5	1.0	11.5	4.0	206.6	SFT
		C5	6.0	1.0	11.5	2.0	137.8	SFT
		C6	9.4	1.0	11.5	5.0	540.7	SFT
						1585.4		1585.4
	Slab Beams	b1	70.0	1.0	3.0	1.0	210.0	sft
		b2	71.0	1.0	3.0	1.0	213.0	sft
		b3	100.0	1.0	4.0	1.0	400.0	sft
		b3a	100.0	1.0	4.0	1.0	400.0	sft
		b4	66.0	1.0	3.0	1.0	198.0	sft
		b5	100.0	1.0	4.0	1.0	400.0	sft
		b6	13.0	1.0	3.0	1.0	39.0	sft
		b6a	26.4	1.0	3.0	2.0	158.6	sft
		b6b	26.4	1.0	3.0	1.0	79.2	sft
		b6c	30.0	1.0	3.0	1.0	90.0	sft
		b7	70.0	1.0	3.0	1.0	210.0	sft
		b8	70.0	1.0	3.0	1.0	210.0	sft
		b9	134.0	1.0	3.0	1.0	402.0	sft
		b10	33.7	1.0	3.0	1.0	101.1	sft
		b11	83.3	1.0	3.0	1.0	249.9	sft
		b12	83.0	1.0	3.0	2.0	498.0	sft
		b13	83.0	1.0	4.0	1.0	332.0	sft
		b14	83.0	1.0	4.0	2.0	664.0	sft
		b15	60.0	1.0	4.0	1.0	240.0	sft
		b16	83.0	1.0	3.0	1.0	249.0	sft
		b17	83.0	1.0	3.0	1.0	249.0	sft
						5592.8		5592.8
	Attrium	Slab	85.0	1.0	1.0	1.0	15045.0	sft
		Plaster	89	1	12	1	1068.0	sft
	2727	south wall	153	1	13	1	1989.0	sft
								15045.0
								1,068.00
								1989.0

*Signature*