

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 15710 -	Date - site bills Register		11.10.22		
Company Name:		MRMUP	Site:		GMR		
Name of Contractor							
Narasimha Rao							
Nature of work							
Painting							
Work done		From Date	25.08.22	To Date	25.09.22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Slab area	18876	6.75	Sft	1,27,410/-		
2.	Beams	12284	6.75	Sft	82,915/-		
3.	Column	4533	6.75	Sft	30,600/-		
4.	Primer + coat	2032	28	Sft	56,896/-		
5.	paint texture						
6.	with colour						
7.							
8.							
9.							
10.							
11.	Total:				2,97,822/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11.10.22		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET										
Company Name:		MRMILLP							Approved by:	Ramprasad
Project:		Gulmohar Residency							Sign:	
Work Description:		Towards Upper basement painting work done at C-block.								
Contractor Name:		Narsing Rao								
Prepared By		Madhan								
Date:		29.09.2022								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount				
1	Painting work done at C- block	Upper Basement area								
	Slab area	Slab area	18876	Sft	6.75	1,27,410				
	Beams	Beams	12284	Sft	6.75	82,915				
	Columns	primer+2coat Paint	4533	Sft	6.75	30,600				
		Texture and Colour	2032	Sft	28	56,896				
					Total	2,97,822				

MEASUREMENT SHEET									
Company Name:	MRRMLLP							Approved by:	Ramprasad
Project:	Gulmohar Residency							Sign:	
Work Description:	Towards Upper basement painting work done at C-block.								
Contractor Name:	Narsing Rao								
Prepared By:	Madhan								
Date:	29.09.2022								
S No.	Item Head	Item Description	A Length	B Width	C Height	Total	D Nos	E = AxBxCxD Quantity	F Units
1	Painting work done at C- block	Upper Basement area							
	Slab area	Alto A14 X Alto R1' G14toR14'X G19toG14	130.00	123.00	1.00	15990	1.00	15990	Sft
			85.5	33.75	1.00	2886	1.00	2886	Sft
							Total	18876	Sft
	Beams	Horizontal	130.00	2.33	1.00	302.90	20.00	6058	Sft
		Vertical	167.00	2.33	1.00	389.11	16.00	6226	Sft
							Total	12284	Sft
	Columns	primer+2coat Paint	1.00	4.66	7.66	35.70	127.00	4533	Sft
		Texture and Colour	8.00	4.00	1.00	16.00	127.00	2032	Sft

Allowance for Consumables

Narsing Rao
Mallapur.

Date:25.09.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C- block upper basement painting work done. Total Amount = 2,97,822/- Work done from date 25.08.2022 to date 25.09.2022	Rs. 59,564/-

Amount in words: Fifty Nine Thousand Five Hundred and Sixty Four Rupees Only.

Sign: A Narsing Rao

Allowance for Equipment

Narsing Rao
Mallapur.

Date:25.09.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards C- block upper basement painting work done. Total Amount = 2,97,822/- Work done from date 25.08.2022 to date 25.09.2022	Rs. 1,19,128/-

Amount in words: One lack Nineteen Thousand One Hundred and Twenty Eight Rupees Only.

Sign: Narsing Rao

Allowance for Labour Charge

Narsing Rao
Mallapur.

Date:25.09.2022

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Painting work done.
Towards: Allowance for Labour Charge

S No.	Description	Amount
1.	Brief description of work done: Towards C- block upper basement painting work done. Total Amount = 2,97,822/- Work done from date 25.08.2022 to date 25.09.2022	Rs. 1,19,128/-

Amount in words: One lack Nineteen Thousand One Hundred and Twenty Eight Rupees Only.

Sign: Narsing Rao.