

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		1577.	Date - site bills Register		20/10/2022.		
Company Name:		MRA LLP	Site:		GMR.		
Name of Contractor							
Shoba Ram							
Nature of work							
Intelhal Painting work done at f-Block.							
Work done		From Date	06.09.2022	To Date	19.10.2022.		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Toward f-Block	14,458	11.75	881	1,69,881	/	
2.	Intelhal painting						
3.	Work done at						
4.	f-Block flat no						
5.	101 to 106						
6.	201 to 206.						
7.	301 to 306						
8.	401 to 406						
9.							
10.							
11.	Total:				1,69,881		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input checked="" type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input checked="" type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET

Company Name:	MRMallapur LLP										
Project:	Gulmohar Residency							Approved by:		Ramprasad	
Work Description:	F-Block Internal Painting Work							Sign:			
Contractor Name:	Shoba Ram										
Prepared By:	G Rajesh										
Date:	20.10.2022										
S No.	Item Head										
1	F-block 1360 sft										
		Flat no									
		F-101,102,103,104,106, 301,302,303,304,305,306, 401,402,403,404,405,406,									
		Balcony walls	7.50	1.00	9.00	72.00	4860.00	sft			
		Ceiling	10.66	7.00	1.00	36.00	2686.32	sft			
		Near French Door	1.33	1.00	9.00	72.00	861.84	sft			
			0.33	10.66	1.00	72.00	253.28	sft			
			2.83	10.66	1.00	36.00	1086.04	sft			
		Outer Beam	2.00	10.66	1.00	36.00	767.52	sft			
		Below balcony glass	0.50	10.66	1.00	36.00	191.88	sft			
			8.00	1.00	6.50	72.00	3744.00	sft			
		walls	4.50	1.00	6.50	36.00	1053.00	sft			
			4.50	1.00	6.50	36.00	1053.00	sft			
		Door Deductions	-2.5	1	7	36	-630.00	sft			
		Beam Bottom	-7.83	0.33	1	36	-93.02	sft			
			-4.5	0.33	1	72	-106.92	sft			
		Ceiling	-7.83	1	4.5	36	-1268.46	sft			
							14458.48	sft			



ESTIMATE SHEET

Company Name:	MRMallapur LLP						Approved by:	Ramprasad
Project:	Gulmohar Residency						Sign:	
Work Description:	F-Block Internal Painting Work							
Contractor Name:	Shoba Ran							
Prepared By	G Rajesh							
Date:	20.10.2022							
S No.	Item Head	Flat.no's	Quantity	Units	Rate	Amount		
1	F- block 1360 sft	F-101,102,103,104,106, 301,302,303,304,305,306, 401,402,403,404,405,406,	14458.00	sft	11.75	169881.50		
Amount in Words : Amount in Words : One Lakh Sixty nine Thousand Eight Hundred And Eighty one Rupees Only.								



## Bill for Equipment Allowance

Sobha Ram,  
Mallapur,  
Hyderabad

Date: 20.10.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** F -Block Internal Painting Work.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Towards F-Block Internal Painting Work done . Flat.no 101,102,103,104,105,106,201,202,203,204,205,206,30 1,302,303,304,305,306,401,402,403,404,405,406 Total Amount =1,69,881/- Work done from 06.09.2022 To 19.10.2022.	Rs.67,952/-

Amount in words: Sixty Seven Thousand Nine Hundred And Fifty Two Rupees Only.

Sign: \_\_\_\_\_

27/10/22



## Allowance for Consumables

Shobha Ram,  
Mallapur,  
Hyderabad

Date: 20.10.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** F -Block Internal Painting Work .  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards F-Block Internal Painting Work done . Flat.no 101,102,103,104,105,106,201,202,203,204,205,206,30 1,302,303,304,305,306,401,402,403,404,405,406 Total Amount =1,69,881/- Work done from 06.09.2022 To 19.10.2022.	Rs.67,952/-

Amount in words: Sixty Seven Thousand Nine Hundred And Fifty Two Rupees Only.

Sign: \_\_\_\_\_

21/10/22



## Bill for Labour Charges

Shoba Ram,  
Mallapur,  
Hyderabad

Date: 20.10.2022

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** F -Block Internal Painting Work.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards F-Block Internal Painting Work done . Flat.no 101,102,103,104,105,106,201,202,203,204,205,206,301,302,303,304,305,306,401,402,403,404,405,406 Total Amount =1,69,881/- Work done from 06.09.2022 To 19.10.2022.	Rs33,976/-

Amount in words:Thirty Three Thousand Nine Hundred And Seventy Six Rupees Only..

Sign: \_\_\_\_\_

