


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 122 -		Date - site bills Register		31/10/2022	
Company Name:		MRPLLP		Site:		NGH	
Name of Contractor		choudary Prasad.					
Nature of work		Civil work.					
Work done		From Date		To Date			
		16/10/22		28/10/22			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B-Block	-540 -	16/-	sft	8648/-		
2.	Retaining wall						
3.	Extra 95%				1297/-		
4.	Brick work at	-138 -	13/-	sft	1,794/-		
5.	Plinth beam						
6.	A-104						
7.							
8.							
9.							
10.							
11.	Total:				11,739/-		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 31/10/2022.		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		MRPLP
Project:		Night Heights
Work Description:		Civil work
Contractor:		Choudary prasad
Prepared By:		Anil M
Date:		31.10.2022
S No.	Item Head	Item Description
1	Block-B Retaining wall	Block-B south retaining wall plastering
		46.0
		1.0
		11.8
		1.0
		540.5
		SR
2	Brck Work	Brck laying under Plinth at flat -04
		21.0
		1.0
		1.0
		2.0
		42.0
		SR
		21.0
		1.0
		1.0
		2.0
		42.0
		SR
		18.0
		1.0
		1.0
		3.0
		54.0
		SR
		Item Head Total
		Units
		Quantity
		No's
		Height
		Width
		Length
		Approved by: Vijay rj

ESTIMATE SHEET

Company Name:		MRPLLP	Approved by: Vijay raj				
Project:		Nilgiri Heights					
Work Description:		Civil work					
Contractor:		CHoudary prasad					
Prepared By:		Anil.M					
Date:		31.10.2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Block-B Retaining wall	Block-B south retaining wall plastering Extra 15% for difficulty work for above work	540.5	Sft	16.00	8,648.00	9,945.00
2	Brick Work	Brick laying under Plinth at flat -04	42.0	Sft	13.00	546.00	
			42.0	Sft	13.00	546.00	
			54.0	Sft	13.00	702.00	1,794.00
						Total amount:	11,739.00

b

Bill for Allowance for Consumables

Choudary prasad
Address: H.no-325, balajinagar
Hyderabad

Date: 31.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam
Type of Work: CIVIL work
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards south retaining wall plastering and brick laying under plinth beam A-104 flat work done . Total Amount = 11,739/- Work done from date: 16-10-22 to date: 28-10-2022	Rs.2,358/-

Amount in words: Two thousand Three Hundred and Fifty Eight rupees only.

Sign: _____

Bill for Equipment charges
Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date.31.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Civil work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards south retaining wall plastering and brick laying under plinth beam A-104 flat work done . Total Amount = 11,739/- Work done from date: 16-10-22 to date: 28-10-2022	Rs.4,717/-

Amount in words: Four thousand Seven hundred and Seventeen rupees only.

Sign: _____

Bill for labour charges

Choudary prasad
Address:H.no-325,balajinagar
Hyderabad

Date.31.10.2022

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: CIVIL work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards south retaining wall plastering and brick laying under plinth beam A-104 flat work done . Total Amount = 11,739/- Work done from date: 16-10-22 to date: 28-10-2022	Rs.4,717/-

Amount in words: Four thousand Seven hundred and Seventeen rupees only.

Sign: _____